

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Warehouse

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	9" VINYL FLOOR TILE & ADHESIVE	2	1-5%	980 S	LOCKERS & ELECTRICIAN OFFICE	(1) FORMERLY MECHANICS OFFICE & MAINTENANCE OFFICE	N
M	12" VINYL FLOOR TILE (BEIGE) & ADHESIVE	4	TRACE	60 S	UPSTAIRS RESTROOM	(1) (4) SAMPLE HMS-COP-04 COLLECTED IN 1988.	N
M	9" VINYL FLOOR TILE (PINK) & ADHESIVE	62	ASSUMED POSITIVE	500 S	KEY SMITH SHOP	(1) (4)	N
M	DRYWALL AND JOINT COMPOUND	77	NONE DETECTED	5,000 S	WAREHOUSE OFFICE AMD WOOD SHOP	(13) SAMPLE HMS-COP-04 COLLECTED IN 1988.	N
M	12" X 12" VINYL FLOOR TILE (WHITE)	400	ASSUMED POSITIVE	150 S	BREAK ROOM	(1)(4)	N
M	CARPET (BLUE) AND ADHESIVE	500	ASSUMED POSITIVE	100 S	WAREHOUSE OFFICE	(1)	N

C:\Users\lbstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Nutritional Services Portable

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" X 12" VINYL FLOOR TILE (GRAY)	501	ASSUMED POSITIVE	400 S	FACILITIES PORTABLE	(1)	N
M	CARPET (BLUE) AND ADHESIVE	502	ASSUMED POSITIVE	400 S	FACILITIES PORTABLE	(1)	N
M	DRYWALL AND JOINT COMPOUND	503	ASSUMED POSITIVE	800 S	FACILITIES PORTABLE	(1)	N
M	DRYWALL (TEXTURE)	504	ASSUMED POSITIVE	800 S	FACILITIES PORTABLE	(1)	N
M	BASE COVE (GRAY)	505	ASSUMED POSITIVE	140 L	FACILITIES PORTABLE	(1)	N
M	2X4 ACOUSTIC CEILING TILE (FISSURE)	506	ASSUMED POSITIVE	800 S	FACILITIES PORTABLE	(1)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Transportation Portable

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" VINYL FLOOR TILE (YELLOW) & ADHESIVE	6	TRACE	200 S	TRANSPORTATION OFFICE, ROLLING CHAIR WEAR-OUT	(7)	N
M	12" ACOUSTIC CEILING TILE (1/8" HOLE PATTERN)	7	NONE DETECTED	680 S	DRIVERS LOUNGE & TRANSPORTATION OFFICE	(7)	N
M	12" VINYL FLOOR TILE (GRAY) & ADHESIVE	8	ASSUMED POSITIVE	260 S	TRANSPORTATION OFFICE	(1) (4)	N
S	DRYWALL TEXTURE	9	ASSUMED POSITIVE	200 S	TRANSPORTATION OFFICE	(1) (4)	N
M	12" VINYL FLOOR TILE (CREAM) & ADHESIVE	78	ASSUMED POSITIVE	100 S	DRIVERS ROOM AT TRANSPORTATION OFFICE	(1) (4) COVERED BY CARPET.	N
M	DRYWALL AND JOINT COMPOUND	507	ASSUMED POSITIVE	680 S	TRANSPORTATION OFFICE	(1) (4) COVERED BY TAG BOARD	N
M	2X4 FIBERGLASS ACOUSTIC CEILING TILE	508	ASSUMED POSITIVE	680 S	TRANSPORTATION OFFICE	(1) (4)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Facilities Portable

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" X 12" VINYL FLOOR TILE (BEIGE)	509	ASSUMED POSITIVE	400 S	FACILITIES PORTABLE	(1)	N
M	CARPET (BLUE) AND ADHESIVE	510	ASSUMED POSITIVE	400 S	FACILITIES PORTABLE	(1)	N
M	DRYWALL AND JOINT COMPOUND	511	ASSUMED POSITIVE	800 S	FACILITIES PORTABLE	(1) BEHIND TAG BOARD	N
M	BASE COVE (BROWN)	512	ASSUMED POSITIVE	140 L	FACILITIES PORTABLE	(1)	N
M	2X4 FIBERGLASS ACOUSTIC CEILING TILE	513	ASSUMED POSITIVE	800 S	FACILITIES PORTABLE	(1)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: M & O Office

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" x 12" VINYL FLOOR TILE (CREAM MOTTLED)	401	ASSUMED POSITIVE	200 S	OFFICE	(1) (4)	N
M	ADHESIVE ASSOCIATED WITH CARPET (CARPET)	402	ASSUMED POSITIVE	250 S	OFFICE	(1) (4)	N
M	2' X 4' FIBERGLASS DROP-IN CEILING PANELS	403	ASSUMED POSITIVE	350 S	OFFICE	(1) (4)	N
M	ADHESIVE ASSOCIATED WITH 4" VINYL BASE COVE	404	ASSUMED POSITIVE	300 S	OFFICE	(1) (4)	N
M	DRYWALL AND JOINT COMPOUND	405	ASSUMED POSITIVE	250 S	OFFICE	(1) (4) COVERED BY TAG BOARD	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Plans Portable

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" X 12" VINYL FLOOR TILE (BEIGE)	514	ASSUMED POSITIVE	800 S	PLANS PORTABLE	(1)	N
M	DRYWALL AND JOINT COMPOUND	515	ASSUMED POSITIVE	800 S	PLANS PORTABLE	(1) BEHIND TAG BOARD	N
M	BASE COVE (BROWN)	516	ASSUMED POSITIVE	140 L	PLANS PORTABLE	(1)	N
M	2X4 ACOUSTIC CEILING TILE (FISSURE)	517	ASSUMED POSITIVE	800 S	FACILITIES PORTABLE	(1)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Paint Shop

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL	75	1-5% IN SKIM COAT	2,000 S	PAINT SHOP - ALL AREAS	(1) (4)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Equipment Shed

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	GLAZING COMPOUND	79	ASSUMED POSITIVE	50 L	GROUND SHED WINDOWS	(1) (4)	N
M	DRYWALL	76	NONE DETECTED	500 S	ALL ROOMS	(13)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Corporate Yard

Building: Restrooms

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	SHEET VINYL FLOORING	406	ASSUMED POSITIVE	400 S	RESTROOMS	(1) LESS THAN 1 SQUARE FOOT IS DAMAGED	N
M	2' X 4' DROP-IN CEILING PANELS (FISSURE/PINHOLE)	407	ASSUMED POSITIVE	400 S	RESTROOMS	(2) SEVERAL PANELS ARE IN DAMAGED CONDITION	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Corp Yard\Corp Yard - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS