**District: Chico Unified School District** 

School: Marigold Elementary School

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd

(13) Non-Asbestos/Not Inspected

## CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Abated:

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

(7) Removed (8) Encapsulated (6) Repaired Miscellaneous:

(9) Enclosed (10) Isolated & Restricted (11) Inaccessible, no inspection data (12) Other (Explain under comments)

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	9" VINYL FLOOR TILE (WHITE) & ADHESIVE	2	1-5%	2,800 S	CLASSROOMS 1 AND 2	(1) (4) SAMPLE MAR-02 COLLECTED ON 3-30-88.	N
М	2' X 4' FCP (FISSURE PATTERN)	94	ASSUMED POSITIVE	1,800 S	CLASSROOMS 1 AND 2	(1) (4)	N
М	CEMENTITIOUS TRANSITE PANELS	99	ASSUMED POSITIVE	300 S	ABOVE GLASS PANELS (EXTERIOR)	(1) (4)	N
м	DRYWALL & JOINT COMPOUND	105	ASSUMED POSITIVE	600 S	CLASSROOMS 1 AND 2	(1)(4)	N
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	170 L	CLASSROOMS 1 AND 2	(1) (4)	N

Building: Unit A - Rooms 1 & 2

Inspector: Don D'Amico

Date of Inspection: August 13, 2019

District: Chico Unified School District

School: Marigold Elementary School

Inspector: Don D'Amico

Building: Unit B - MPR

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Conditio	n: Code & Comments	Friable Yes/No
М	9" VINYL FLOOR TILE (CREAM) & ADHESIVE	2	1-5%	3,160 S	KITCHEN (909), ADMIN OFFICE, MULTI PURPOSE ROOM (905), STORAGE, PIP ROOM (908), AND HEALTH OFFICE (903)	(1) (4) (11)	PRINCIPAL OFFICE AND PIP ROOM (908) COVERED WITH CARPET. ADMIN OFFICE (NORTH HALF ONLY) COVERED WITH 12" VINYL FLOOR TILE BLUE.	N
М	COLD BOX CEILING	6	30-35%	20 S	COLD BOX	(1) (4)	SAMPLE MAR-06 COLLECTED ON 3-30-88.	N
S	PLASTER	75	ASSUMED POSITIVE	1,000 S	KITCHEN (909) AND RESTROOMS (907 & 907A)	(1) (4)		Ν
М	12" ACOUSTIC CEILING TILE (FISSURE PATTERN)	90	ASSUMED POSITIVE	2,500 S	MULTI-PURPOSE ROOM (905) UPPER WALLS CEILING	(1) (4)		Ν
М	2' X 4' CEILING PANELS (FISSURE PATTERN)	91	ASSUMED POSITIVE	5,000 S	PRINCIPALS OFFICE, OFFICE, PIP ROOM (908), CLASSROOM A, AND HEALTH OFFICE (903)	(1) (4)		Ν
М	12" VINYL FLOOR TILE (BLUE) & ADHESIVE	106	ASSUMED POSITIVE	240 S	ADMIN OFFICE	(1) (4)		N
М	12" X 12" VINYL FLOOR TILE (OFF WHITE)	149	ASSUMED POSITIVE	200 S	PRINCIPAL'S OFFICE	(1)		N
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	800 L	MPR, KITCHEN/ADMIN OFFICE AND PRINCIPAL OFFICE	(1) (4)		N
S	STUCCO	260	ASSUMED POSITIVE	1000 S	EXTERIOR WALL PANELS	(1) (4)		Ν

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd CONDITION CODE

General Condition:<br/>Change in Condition:(1) Good(2) Damaged(3) Significantly Damaged (25% or more)Abated:<br/>Miscellaneous:(4) No(5) Yes (If Yes, explain under comments)(6) Repaired(7) Removed(8) Encapsulated(9) Enclosed(10) Isolated & Restricted(11) Inaccessible, no inspection data(12) Other (Explain under comments)(13) Non-Asbestos/Not Inspected

# CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Date of Inspection: August 13, 2019

**District: Chico Unified School District** 

School: Marigold Elementary School

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd

## CONDITION CODE

General Condition: Change in Condition:

(2) Damaged (3) Significantly Damaged (25% or more) (5) Yes (If Yes, explain under comments) (4) No

POSITIVE

Abated: Miscellaneous:

(7) Removed (8) Encapsulated (6) Repaired (11) Inaccessible, no inspection data

(1) Good

(9) Enclosed (10) Isolated & Restricted (12) Other (Explain under comments)

(13) Non-Asbestos/Not Inspected

## CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	9" VINYL FLOOR TILE (BROWN) & ADHESIVE	8	1-5%	5,728 S	CLASSROOMS 3-5	(7)	N
М	12" ACOUSTIC CEILING TILE (1/8" HOLE PATTERN)	98	ASSUMED POSITIVE	5,728 S	CLASSROOMS 3-5	(7)	N
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	300 L	CLASSROOMS 3-5	(7)	N
S	STUCCO	260	ASSUMED	1,000 S	COVERED WALKWAY	(7)	N

Date of Inspection: August 13, 2019

Inspector: Don D'Amico

Building: Unit C - Rooms 3-5

## District: Chico Unified School District

### School: Marigold Elementary School

Date of Inspection: August 13, 2019

Inspector: Don D'Amico

Building: Unit D - Rooms 6A & 6B

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	12" VINYL FLOOR TILE (OFF WHITE MOTTLED) & ADHESIVE	95	ASSUMED POSITIVE	240 S	CLASSROOMS 6A AND 6B	(7)	Ν
М	2' X 4' CEILING PANELS	96	ASSUMED POSITIVE	1,800 S	CLASSROOMS 6A AND 6B	(7)	Ν
М	DRYWALL & JOINT COMPOUND	107	ASSUMED POSITIVE	2,500 S	CLASSROOMS 6A AND 6B	(7)	Ν
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	100 L	CLASSROOMS 6A AND 6B	(7)	Ν
М	CARPET ADHESIVE	251	ASSUMED POSITIVE	240 S	CLASSROOMS 6A AND 6B	(7)	Ν

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd

## CONDITION CODE

General Condition:<br/>Change in Condition:(1) Good(2) Damaged(3) Significantly Damaged (25% or more)Abated:<br/>Miscellaneous:(4) No(5) Yes (If Yes, explain under comments)(6) Repaired(7) Removed(8) Encapsulated(9) Enclosed(11) Inaccessible, no inspection data(12) Other (Explain under comments)(13) Non-Asbestos/Not Inspected

**District: Chico Unified School District** 

School: Marigold Elementary School

**BOILER INSULATION** 

STUCCO

108

260

ASSUMED

POSITIVE

ASSUMED

POSITIVE

Material

Material Class Т

М

Μ

S

Т

S

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd

(7)

(7)

#### CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more) Change in Condition: (5) Yes (If Yes, explain under comments) (4) No (7) Removed (8) Encapsulated Abated: (6) Repaired (9) Enclosed (10) Isolated & Restricted Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

**BOILER ROOM** 

COVERED WALKWAY

2 EACH

1.000 S

#### CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No	
PIPE WRAP STRAIGHT	10	60-65%	150 L	BOILER ROOM	(7)	Y	
12" ACOUSTIC CEILING TILE (FISSURE PATTERN)	97	ASSUMED POSITIVE	850 S	GIRL'S AND BOY'S RESTROOMS	(7)	Ν	
CEMENTITIOUS TRANSITE PANELS	99	ASSUMED POSITIVE	50 S	MAIN BOILER ROOM AT BOILERS	(7)	Ν	
PLASTER	101	ASSUMED POSITIVE	600 S	BOY'S & GIRL'S RESTROOMS AND CUSTODIAL ROOM	(7)	N	

Date of Inspection: August 13, 2019

Inspector: Don D'Amico

Υ

Ν

Building: Unit E - Restrooms

#### District: Chico Unified School District

School: Marigold Elementary School

Date of Inspection: August 13, 2019

Inspector: Don D'Amico

Building: Unit F - Rooms 7-9

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	9" VINYL FLOOR TILE (BROWN) & ADHESIVE	8	1-5%	5,728 S	CLASSROOMS 7-9	(7)	N
М	12" ACOUSTIC CEILING TILE (1/8" HOLE PATTERN)	98	ASSUMED POSITIVE	5,728 S	CLASSROOMS 7-9	(7)	Ν
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	300 L	CLASSROOMS 7-9	(7)	N
S	STUCCO	260	ASSUMED POSITIVE	1,500 S	COVERED WALKWAY	(7)	Ν

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd

## CONDITION CODE

General Condition:<br/>Change in Condition:(1) Good(2) Damaged(3) Significantly Damaged (25% or more)Abated:<br/>Miscellaneous:(4) No(5) Yes (If Yes, explain under comments)(6) Repaired(7) Removed(8) Encapsulated(9) Enclosed(10) Isolated & Restricted(11) Inaccessible, no inspection data(12) Other (Explain under comments)(12) Other (Explain under comments)

Date of Inspection: August 13, 2019

District: Chico Unified School District

Building: Unit G - Room 10

Inspector: Don D'Amico

## School: Marigold Elementary School

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	2' X 4' CEILING PANELS FIBERGLASS	96	ASSUMED POSITIVE	1,800 S	CLASSROOM 10	(7)	Ν
М	DRYWALL & JOINT COMPOUND	109	ASSUMED POSITIVE	1,700 S	CLASSROOM 10	(7)	Ν
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	100 L	CLASSROOM 10	(7)	Ν
М	CARPET ADHESIVE	251	ASSUMED POSITIVE	800 S	CLASSROOM 10	(7)	Ν

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd

## CONDITION CODE

General Condition: Change in Condition: Abated: (1) Good

(4) No (5) Yes (If Yes, explain under comments)

(6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

### CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

(2) Damaged (3) Significantly Damaged (25% or more)

Date of Inspection: August 13, 2019

District: Chico Unified School District

### School: Marigold Elementary School

Building: Unit H - Rooms 11-14

Inspector: Don D'Amico

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	9" VINYL FLOOR TILE (BEIGE) & ADHESIVE	2	1-5%	4,500 S	CLASSROOMS 11-14 AND MIDDLE RESTROOM RESTROOM IN STAFF LOUNGE	(7)	N
М	2' X 4' CEILING PANELS (FISSURE PATTERN)	92	ASSUMED POSITIVE	4,500 S	ALL ROOMS	(7)	N
М	12" VINYL FLOOR TILE (WHITE/BLUE) & ADHESIVE	93	ASSUMED POSITIVE	900 S	ROOM 12 - LIBRARY	(7)	N
М	CEMENTITIOUS TRANSITE PANELS	99	ASSUMED POSITIVE	300 S	ABOVE WINDOWS	(7)	N
М	12" VINYL FLOOR TILE (GREEN) & ADHESIVE	151	ASSUMED POSITIVE	305 S	STAFF LOUNGE (920)	(7)	Ν
S	PLASTER	152	ASSUMED POSITIVE	2,000 SF	RESTROOMS (918 & 919) AND STAFF LOUNGE (920)	(7)	N
М	DRYWALL & JOINT COMPOUND	153	ASSUMED POSITIVE	2,500 SF	CLASSROOMS 11-14	(7)	N
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	1,000 L	STAFF LOUNGE (920), CLASSROOMS, LIBRARY, AND COMPUTER LAB	(7)	N
М	CARPET ADHESIVE	251	ASSUMED POSITIVE	4,000 S	CLASSROOMS, LIBRARY, AND COMPUTER LAB	(7)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd CONDITION CODE

General Condition:<br/>Change in Condition:(1) Good(2) Damaged(3) Significantly Damaged (25% or more)Abated:<br/>Miscellaneous:(4) No(5) Yes (If Yes, explain under comments)(6) Repaired(7) Removed(8) Encapsulated(9) Enclosed(10) Isolated & Restricted(11) Inaccessible, no inspection data(12) Other (Explain under comments)(13) Non-Asbestos/Not Inspected

Date of Inspection: August 13, 2019

District: Chico Unified School District

Building: Unit J - Rooms 19-23

Inspector: Don D'Amico

## School: Marigold Elementary School

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	12" VINYL FLOOR TILE (CREAM) & ADHESIVE	80	ASSUMED POSITIVE	2,400 S	PORTABLES 19-23	(7)	Ν
М	DRYWALL	81	ASSUMED POSITIVE	10,000 S	PORTABLES 19 - 23 AND RESTROOMS (923 & 924)	(7)	Ν
М	2' X 4' CEILING PANELS FIBERGLASS (FISSURE PATTERN)	89	ASSUMED POSITIVE	8,000 S	PORTABLES 19-23	(7)	N
М	SHEET VINYL FLOORING (TAN) & ADHESIVE	100	ASSUMED POSITIVE	500 S	RESTROOMS (923 & 924)	(7)	Ν
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	500 L	CLASSROOMS 19-23	(7)	Ν
М	CARPET ADHESIVE	251	ASSUMED POSITIVE	3,600 S	CLASSROOMS 19-23	(7)	Ν

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd CONDITION CODE

General Condition:	(1) Good	(2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition:	(4) No	(5) Yes (If Yes, explain under comments)
Abated:	(6) Repaired	(7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous:	(11) Inaccessil	ble, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

Date of Inspection: August 13, 2019

District: Chico Unified School District

Inspector: Don D'Amico Building: Unit K - Room 18

### School: Marigold Elementary School

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	12" VINYL FLOOR TILE (WHITE MOTTLED) & ADHESIVE	80	ASSUMED POSITIVE	2,400 S	PORTABLE 18	(7)	Ν
М	DRYWALL	81	ASSUMED POSITIVE	10,000 S	PORTABLE 18	(7)	Ν
М	2' X 4' CEILING PANELS	89	ASSUMED POSITIVE	8,000 S	PORTABLE 18	(7)	N
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	100 L	PORTABLE 18	(7)	Ν

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd CONDITION CODE

General Condition: Change in Condition: Abated: (1) Good

(2) Damaged (3) Significantly Damaged (25% or more)(5) Yes (If Yes, explain under comments)

(4) No(5) Yes (If Yes, explain under com(6) Repaired(7) Removed(8) Encapsulated

capsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

Date of Inspection: August 13, 2019

District: Chico Unified School District

Building: Unit L - Portables 24 & 25

Inspector: Don D'Amico

## School: Marigold Elementary School

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	12" VINYL FLOOR TILE (BLUE) & ADHESIVE	102	ASSUMED POSITIVE	360 S	PORTABLES 24 AND 25	(7)	N
М	DRYWALL & JOINT COMPOUND	103	ASSUMED POSITIVE	960 S	PORTABLES 24 AND 25	(7)	N
М	2' X 4' CEILING PANELS FIBERGLASS	104	NON- SUSPECT	900 S	PORTABLES 24 AND 25	(7)	N
М	VINYL SHEET FLOORING (BLUE SPECKLED) & ADHESIVE	200	ASSUMED POSITIVE	84 S	RESTROOMS AT PORTABLES 24 AND 25	(7)	Ν
М	COVE BASE & ADHESIVE	250	ASSUMED POSITIVE	200 L	PORTABLES 24 AND 25	(7)	N
М	CARPET ADHESIVE	251	ASSUMED POSITIVE	1,800 S	PORTABLES 24 AND 25	(7)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Marigold ES\Marigold HMR.wpd CONDITION CODE

General Condition:	(1) Good	(2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition:	(4) No	(5) Yes (If Yes, explain under comments)
Abated:	(6) Repaired	(7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous:	(11) Inaccessil	ble, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected