District: Chico Unified School District Inspector:

School: Nord Country Day Charter

Building: A - Administration

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	12" ACOUSTIC CEILING TILE - 1/8" HOLE PATTERN	1	NONE DETECTED	2,500 S	OFFICE (900), CLASSROOM 2, & LIBRARY	(13) SAMPLE HMS-NES-01 COLLECTED ON 3-29-88.	Y
М	9" VINYL FLOOR TILE (BROWN) & ADHESIVE	2	1-5%	2,400 S	OFFICE (900) AND CLASSROOM 2	(4) (11) COVERED WITH 12" TAN VINYL FLOOR TILE. NOT VISIBLE IN OFFICE.	N
M	12" VINYL FLOOR TILE (TAN) & ADHESIVE	3	TRACE	1,200 S	OFFICE (900) AND CLASSROOM 2	(1) (4)	N
S	WALL PLASTER	4	TRACE	2,950 S	OFFICE (900), BOYS & GIRLS RESTROOMS (903 & 904)	(7)	N
М	2' X 4' FCP - FISSURE PATTERN	102	ASSUMED POSITIVE	1,500 S	STAFF WORKROOM & CLASSROOM 2	(1) (4)	Y
S	STUCCO	150	ASSUMED POSITIVE	UNDETERMINED	COVERED WALKWAY	(13) COVERED WALKWAYS HAVE PLYWOOD OVER HANGS. NO STUCCO WAS OBSERVED. 4-7-17	N
М	COVE BASE ADHESIVE	151	ASSUMED POSITIVE	250 S	THROUGHOUT BUILDING	(1) (4)	N
М	CARPET ADHESIVE	152	ASSUMED POSITIVE	1,000 S	LIBRARY	(1) (4)	N
М	SHEET VINYL FLOOR (GRAY PEBBLED)	300	ASSUMED POSITIVE	50 S	OFFICE (900) RESTROOM	(1) (4)	N
М	BLACK SINK UNDERCOATING	301	ASSUMED POSITIVE	4 SF	STAFF WORK ROOM	(1) (4)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Nord Country Day Charter\Nord - 6 Month Surv.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

<u>Change in Condition:</u> (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

District: Chico Unified School District Inspector:

School: Nord Country Day Charter

Building: B - Portable 3

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	2' X 4' CEILING PANELS	100	ASSUMED POSITIVE	900 S	PORTABLE 3	(1) (12) THIS PORTABLE WAS BROUGHT FROM FOREST RANCH. (NO I.D.)	Y
М	12" VINYL FLOOR TILE (WHITE) & ADHESIVE	101	ASSUMED POSITIVE	240 S	PORTABLE 3	(1) (4)	N
М	CARPET ADHESIVE	302	ASSUMED POSITIVE	675 S	PORTABLE 3	(1)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Nord Country Day Charter\Nord - 6 Month Surv.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Date of Inspection:

District: Chico Unified School District Inspector:

School: Nord Country Day Charter

Building: C - MPR (2019 Under Construction)

Material Class	Material	Homo Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	12" ACOUSTIC CEILING TILE (SOLID PATTERN)	1	NONE DETECTED	1,300 S	MPR (907)	(12) BUILDING COMPLETELY GUTTED	Y
S	WALL PLASTER	9	1-5%	1,000 S	STORAGE ROOM (909) & KITCHEN (908)	(12) BUILDING COMPLETELY GUTTED	N
М	9" VINYL FLOOR TILE (LIGHT GRAY) & ADHESIVE	10	1-5%	100 S	MPR (907) & KITCHEN (908)	(12) BUILDING COMPLETELY GUTTED	N
М	9" VINYL FLOOR TILE (OLIVE/DARK GRAY WITH PINK SPOTS) & ADHESIVE	11	TRACE	1,600 S	MPR (907)	(12) BUILDING COMPLETELY GUTTED	N
М	SHEET VINYL FLOOR (GRAY/BLACK'/WHITE)	303	ASSUMED POSITIVE	600 S	BATHROOMS	(12) BUILDING COMPLETELY GUTTED	N
М	DRYWALL AND JOINT COMPOUND	304	ASSUMED POSITIVE	700 S	BATHROOMS	(12) BUILDING COMPLETELY GUTTED	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Nord Country Day Charter\Nord - 6 Month Surv.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

<u>Change in Condition:</u> (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

District: Chico Unified School District Inspector:

School: Nord Country Day Charter

Building: D - Portable 4

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	BLUE CARPET AND ADHESIVE	400	ASSUMED POSITIVE	900 S	PORTABLE 4	(1) (12) THIS PORTABLE HAS BEEN CERTIFIED BY THE DISTRICT. ENTEK DOES NOT CURRENTLY HAVE A COPY OF THE CERTIFICATION LETTER ON FILE	N
М	GRAY BASE COVE AND GLUE	401	ASSUMED POSITIVE	120 L	PORTABLE 4	(1)	N
М	2'X4 FIBERGLASS CEILING PANELS	402	ASSUMED POSITIVE	900 S	PORTABLE 4	(1)	N
М	DRYWALL JOINT COMPOUND	403	ASSUMED POSITIVE	900 S	PORTABLE 4	(1) COVERED BY TAGBOARD	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Nord Country Day Charter\Nord - 6 Month Surv.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

<u>Change in Condition:</u> (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

District: Chico Unified School District Inspector:

School: Nord Country Day Charter Portables 6-10

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	BLUE CARPET AND ADHESIVE	404	ASSUMED POSITIVE	3,600 S	PORTABLES 6-10	(1)	N
М	GRAY BASE COVE AND GLUE	405	ASSUMED POSITIVE	500 L	PORTABLES 6-10	(1)	N
M	2'X4 FIBERGLASS CEILING PANELS	406	ASSUMED POSITIVE	3,600 S	PORTABLES 6-10	(1)	N
M	DRYWALL JOINT COMPOUND	407	ASSUMED POSITIVE	3,600 S	PORTABLES 6-10	(1) COVERED BY TAGBOARD	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Nord Country Day Charter\Nord - 6 Month Surv.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

<u>Change in Condition:</u> (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

District: Chico Unified School District Inspector:

School: Nord Country Day Charter Portables 11-14

Material Class	Material	Homo. Mat. #	% Asb.	Ft²/L.F.	Location	Condition: Code & Comments	Friable Yes/No
М	BROWN CARPET AND ADHESIVE	408	ASSUMED POSITIVE	3,600 S	PORTABLES 11-14	(1)	N
М	GRAY BASE COVE AND GLUE	409	ASSUMED POSITIVE	500 L	PORTABLES 11-14	(1)	N
М	2'X4 FIBERGLASS CEILING PANELS	410	ASSUMED POSITIVE	3,600 S	PORTABLES 11-14	(1)	N
М	DRYWALL JOINT COMPOUND	411	ASSUMED POSITIVE	3,600 S	PORTABLES 11-14	(1) COVERED BY TAG BOARD	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year Reinspections\Sites\Nord Country Day Charter\Nord - 6 Month Surv.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

<u>Change in Condition:</u> (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS