

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 14, 2019

District: Chico Unified School District

Inspector: Don D'Amico

School: Shasta Elementary School

Building: B - Classrooms 3, 6, 7 & 909-911

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' CEILING PANELS	1	NONE DETECTED	4,500 S	LIBRARY (922) AND CLASSROOMS 3, 6 AND 7	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	12" VINYL FLOOR TILE (BEIGE)	2	TRACE	2,500 S	ENTIRE WING	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	DRYWALL	80	ASSUMED POSITIVE	1,500 S	ENTIRE WING	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	CEMENTITIOUS TRANSITE PANEL	99	ASSUMED POSITIVE	100 S	OUTSIDE BUILDING ABOVE DOORS AT COVERED WALKWAYS	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	COVE BASE ADHESIVE (BLACK)	150	ASSUMED POSITIVE	500 L	LIBRARY, CLASSROOMS 3, 6 & 7	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	CARPET ADHESIVE	151	ASSUMED POSITIVE	5,000 S	LIBRARY, CLASSROOMS 3, 6 & 7	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	HVAC SEAM TAPE	153	ASSUMED POSITIVE	20 L	CUSTODIAN ROOM 910	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year\Sites\Shasta ES\Shasta HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 14, 2019

District: Chico Unified School District

Inspector: Don D'Amico

School: Shasta Elementary School

Building: C - Classrooms 4, 5, & 8-10

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2 X 4 CEILING PANELS (FISSURE PATTERN)	1	NONE DETECTED	7,000 S	OFFICE (915) AND CLASSROOMS 4, 5, 8, 9,10 AND BREAK ROOM 913	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	12" VINYL FLOOR TILE(CREAM) & ADHESIVE	2	TRACE	600 S	OFFICE (915), PRINCIPAL OFFICE, AND CLASSROOM 4	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
S	PLASTER	86	ASSUMED POSITIVE	500 S	MEN'S (912) & WOMEN'S (914) RESTROOM CEILINGS, MEN'S (917) & WOMEN'S (919)	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	CEMENTITIOUS TRANSITE PANELS	99	ASSUMED POSITIVE	200 S	ABOVE DOORS AT COVERED WALKWAYS	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	DRYWALL	112	ASSUMED POSITIVE	5,000 S	THROUGHOUT OFFICES & CLASSROOMS	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	COVE BASE ADHESIVE	150	ASSUMED POSITIVE	700 L	THROUGHOUT OFFICES & CLASSROOMS	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	CARPET ADHESIVE	151	ASSUMED POSITIVE	5,000 S	THROUGHOUT OFFICES & CLASSROOMS	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N
M	12" VINYL FLOOR TILE (LIGHT BROWN) & ADHESIVE	154	ASSUMED POSITIVE	150 S	CLASSROOM 9	(7) COMPLETE INTERIOR REMOVAL OF ALL MATERIALS ONGOING CONSTRUCTION INSTALLATION OF NEW MATERIALS.	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year\Sites\Shasta ES\Shasta HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 14, 2019

District: Chico Unified School District

Inspector: Don D'Amico

School: Shasta Elementary

Building: D - Portables 13, 13A, & 14

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' CEILING PANELS FIBERGLASS	60	NON-SUSPECT	2,200 S	PORTABLES 13, 13A AND 14	(7)	N
M	12" VINYL FLOOR TILE (WHITE WITH GRAY STREAKS) & ADHESIVE	70	ASSUMED POSITIVE	2,300 S	PORTABLES 13, 13A AND 14	(7)	N
M	COVE BASE ADHESIVE (GRAY/BROWN)	150	ASSUMED POSITIVE	325 L	PORTABLES 13, 13A AND 14	(7)	N
M	CARPET ADHESIVE	151	ASSUMED POSITIVE	1,650 S	PORTABLES 13, 13A AND 14	(7)	N

C:\Users\bstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year\Sites\Shasta ES\Shasta HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 14, 2019

District: Chico Unified School District

Inspector: Don D'Amico

School: Shasta Elementary School

Building: E - Classroom 15

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" VINYL FLOOR TILE (TAN) & ADHESIVE	109	ASSUMED POSITIVE	253 S	CLASSROOM 15	(7)	N
M	2' X 4' CEILING PANELS (FISSURE PATTERN)	110	ASSUMED POSITIVE	900 S	CLASSROOM 15	(7)	N
M	DRYWALL	111	ASSUMED POSITIVE	900 S	CLASSROOM 15	(7)	N
M	COVE BASE ADHESIVE (BLACK)	150	ASSUMED POSITIVE	80 L	CLASSROOM 15	(7)	N
M	CARPET ADHESIVE	151	ASSUMED POSITIVE	375 S	CLASSROOM 15	(7)	N

C:\Users\lbstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year\Sites\Shasta ES\Shasta HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 14, 2019

District: Chico Unified School District

Inspector: Don D'Amico

School: Shasta Elementary School

Building: F - Classroom 16

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" VINYL FLOOR TILE (TAN) & ADHESIVE	109	ASSUMED POSITIVE	253 S	CLASSROOM 16	(7)	N
M	2' X 4' CEILING PANELS	110	ASSUMED POSITIVE	900 S	CLASSROOM 16	(7)	N
M	DRYWALL	111	ASSUMED POSITIVE	900 S	CLASSROOM 16	(7)	N
M	COVE BASE ADHESIVE (BLACK)	150	ASSUMED POSITIVE	120 L	CLASSROOM 16	(7)	N
M	CARPET ADHESIVE	151	ASSUMED POSITIVE	900 S	CLASSROOM 16	(7)	N

C:\Users\lbstevens\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year\Sites\Shasta ES\Shasta HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 14, 2019

District: Chico Unified School District

Inspector: Don D'Amico

School: Shasta Elementary School

Building: G - Classroom 17

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" VINYL FLOOR TILE (TAN) & ADHESIVE	109	ASSUMED POSITIVE	253 S	CLASSROOM 17	(7)	N
M	2' X 4' CEILING PANELS	110	ASSUMED POSITIVE	900 S	CLASSROOM 17	(7)	N
M	DRYWALL	111	ASSUMED POSITIVE	900 S	CLASSROOM 17	(7)	N
M	COVE BASE ADHESIVE (BLACK)	152	ASSUMED POSITIVE	120 L	CLASSROOM 17	(7)	N
M	CARPET ADHESIVE	151	ASSUMED POSITIVE	900 L	CLASSROOM 17	(7)	N

C:\Users\lbsteven\Entek Consulting Group, Inc\Entekgroup - Documents\Clients\Chico USD\19-5263 3 Year\Sites\Shasta ES\Shasta HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS