

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: A - Administration Office

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	1' X 1' FCP - FISSURE PATTERN	94	NONE DETECTED	300 S	PRINCIPAL'S OFFICE, ASSISTANT PRINCIPAL'S OFFICE, NURSE'S STATION, AND COUNSELING ROOM	(13) CERTIFICATION LETTER ON FILE. SAMPLE II COLLECTED ON 3-21-95.	N/A
M	DRYWALL JOINT COMPOUND	95	NONE DETECTED	250 S	STAFF RESTROOMS	(13) CERTIFICATION LETTER ON FILE. SAMPLE EE & FF COLLECTED ON 3-21-95.	N/A
M	2' X 2' FCP - FISSURE PATTERN	96	CERTIFIED NON-ASBESTOS	1,000 S	ATTENDANCE AREA CEILING	(13) CERTIFICATION LETTER ON FILE.	N/A
M	2' X 4' FCP - FISSURE PATTERN	97	NONE DETECTED	650 S	STAFF ROOM CEILING (909)	(13) CERTIFICATION LETTER ON FILE. SAMPLE GG COLLECTED ON 3-21-95.	N/A
M	12" VFT WHITE/BLUE	100	CERTIFIED NON-ASBESTOS	5,000 S	ATTENDANCE AREA, STAFF ROOM (909), ROOM 1, AND HALLWAYS AROUND ATTENDANCE AREA	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: B - Rooms 1-10

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	9" VFT TAN/BROWN	92	ASSUMED	8,500 S	CLASSROOMS 1-10	(1) (4)	N
M	1' X 3' FCP - FISSURE PATTERN	93	NONE DETECTED	4,550 S	CLASSROOMS 2-6, 9, & 10	(13) CUSD SAMPLED ON 3-22-05.	N/A
M	1' X 1' FCP - FISSURE PATTERN	94	NONE DETECTED	1,950 S	CLASSROOMS 1, 7, & 8	(13)	N/A
M	4" COVE BASE ADHESIVE	250	ASSUMED	UNDETERMINED	CLASSROOMS 1-10	(1)	

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: C - Rooms 1-7

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	10-15%	23 L	ATTIC AREA	(11)	Y
S	PLASTER	8	NONE DETECTED	250 S	STUDENT RESTROOMS (924 & 925)	(13) STUDENT RESTROOMS FKA ROOM 18. SAMPLE HMS-PVH-08C COLLECTED ON 3-30-88.	N/A
S	PLASTER	9	NONE DETECTED	10,000 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	9" VFT TAN/BROWN	92	ASSUMED	6,300 S	CLASSROOMS 1-7	(1) (4)	N
M	1' X 3' FCP'S	93	NONE DETECTED	6,300 S	CLASSROOMS 1-7	(13) SAMPLED BY CUSD ON 3-22-05.	N/A
M	MOLDED BLACK TABLE TOPS	99	ASSUMED	MULTIPLE TABLES	CLASSROOM 3	(1) (4) ROOM 3	N
T	WHITE DUCT TAPE	151	ASSUMED	150 L	ATTIC	(11) THIS MATERIAL WAS PREVIOUSLY DESIGNATED FRIABLE	N

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: C - Rooms 1-7
(Continued)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	4" COVE BASE ADHESIVE	250	ASSUMED	UNDETERMINED	THROUGHOUT CLASSROOMS	(1)	N
						NOTE: CERTIFICATION LETTER ON FILE DATED DECEMBER 27, 1994.	

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: D - Rooms 1-5

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	1-10%	38 JOINTS	ATTIC AREA	(11)	Y
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	12" VFT WHITE/BLUE	14	TRACE	925 S	CLASSROOM 5	(1) (4) SAMPLE HMS-PVH-14 COLLECTED ON 3-30-88.	N
M	9" VFT BROWN/WHITE	91	ASSUMED	3,500 S	CLASSROOMS 1-3, CLASSROOM 4-TEACHER'S ROOM, AND 5.	(1) (4) (11) COVERED WITH 12" VFT WHITE/BLUE IN CLASSROOM 5.	N
M	1' X 3' FCP	93	NONE DETECTED	3,500 S	CLASSROOMS 1-5	(13) SAMPLE COLLECTED BY CUSD ON 3-22-05.	N/A
T	DUCT TAPE WHITE	150	ASSUMED	150 L	ATTIC	(11) THIS MATERIAL WAS PREVIOUSLY DESIGNATED FRIABLE	N
M	4" COVE BASE ADHESIVE	250	ASSUMED	UNDETERMINED	THROUGHOUT CLASSROOMS	(1)	N

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: E - Rooms 1-3

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	1-10%	10 L	ATTIC AREA OF CLASSROOM 3	(1) (4)	Y
S	PLASTER	9	1-5%	1,100 S	COVERED WALK (OUTSIDE)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	2' X 4' FCP - FISSURE PATTERN	12	NONE DETECTED	812 S	DRAFTING ROOM 2	(13) SAMPLE HMS-PVH-12 COLLECTED ON 3-30-88.	N/A
M	12" VFT OFF-WHITE	15	1-5%	812 S	DRAFTING ROOM 2	(12) COULD NOT LOCATE.	N
M	12" VFT WHITE/BLACK	90	ASSUMED	650 S	CLASSROOM 2	(1) (4)	N
M	TRANSITE WALLBOARD	98	ASSUMED	350 S	CLASSROOM 1 - METAL SHOP	(1) (4)	N
M	GYPSUM BOARD & TEXTURE	101	ASSUMED	2,700 S	CLASSROOMS 1-3	(1) (4)	N

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Buildings: F - Girl's (938) & Boy's (943) Locker Rooms

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	8	NONE DETECTED	3,200 S	GIRL'S LOCKER ROOM (938), BOY'S LOCKER ROOM (943), AND RESTROOMS (940 & 942)	(13) SAMPLES HMS-PVH-08D, 08E, & 08G COLLECTED ON 03-30-88.	N/A
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
T	DEBRIS & PIPEWRAP CORNER	18	15-20%	DEBRIS 200 S 23 JOINTS	ATTIC (ACCESS IN STOREROOM)	(11) COULD NOT ACCESS THIS AREA.	Y
M	DRYWALL	87	ASSUMED	300 S	SNACK BAR (941)	(1) (4)	N
M	12" VFT WHITE/BROWN	88	ASSUMED	600 S	BOY'S AND GIRL'S LOCKER ROOM OFFICES	(1) (4)	N
M	4" COVE BASE ADHESIVE	250	ASSUMED	UNDETERMINED	BOYS & GIRLS LOCKER ROOM OFFICES	(1)	N

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Buildings: G - East Gym (933)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	12" ACT	89	ASSUMED	3,500 S	EAST GYM (933)	(1) (4)	N

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: H - West Gym (948)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	355 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: July 13, 2010

District: Chico Unified School District

Inspector: Jack DeLay

School: Pleasant Valley High School

Building: V - Rooms 1 & 928-932

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	UNDETERMINED	COVERED WALKWAYS	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	
M	12" ACT	72	ASSUMED	1,200 S	NORTH & SOUTH ENDS OF VALHALLA CEILING (929)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	9" VFT WHITE/BROWN	73	ASSUMED	5,000 S	VALHALLA AREA (929) AND ROOM 1 (MUSIC ROOM)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
S	PLASTER	74	ASSUMED	5,800 S	GIRL'S & BOY'S RESTROOMS (930 & 932), VALHALLA CEILING (929), AND KITCHEN WALLS (928)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	4" COVE BASE ADHESIVE	250	ASSUMED	UNDETERMINED	THROUGHOUT BUILDING	(1)	N

Z:\AHERA Inspections - Scanned\Chico USD\Pleasant Valley HS\3-Year Reinspections\2010\Pleasant Valley.HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS