

**PRECISION** I  
MICRO-ANALYSIS N  
C

SPECIALISTS IN ASBESTOS-RELATED ANALYSIS

**Bulk Sample Analysis (PLM) Report for:**

**Report # 91078003**

Rob Peters  
Chico Unified School District  
2455 Carmichael Drive  
Chico, CA 95969

Date Collected: 03/15/91  
Date Received: 03/19/91  
Date Analyzed: 03/19/91

Job: Bidwell School

Phone: (916)891-3095

Sample Number	Sample Location	Sample Description	Analytical Results
1	Outside Wall	Grey stucco	No asbestos detected
Lab #91-49813			
2	Outside Wall	Grey stucco	No asbestos detected
Lab #91-49814			
3	Outside Wall	Grey stucco	No asbestos detected
Lab #91-49815			

Total Number of Samples: 3

Supervisor

Analyst

Page 1

Note: The test result findings of this report are made to the methodologies and parameters described on the reverse side of this page

5685-A Power Inn Road • Sacramento, CA 95824 • (916) 381-0695 • FAX (916) 381-3805



**Forensic Analytical**  
Analytical Report

San Francisco • 3777 Depot Road, Suite 409, Hayward, CA 94545 • Phone 510/887-8828 • Fax 510/887-4218  
Los Angeles • 19443 Laurel Park Road, Suite 101, Rancho Dominguez, CA, 90220 • Phone 310/763-2374 • Fax 310/763-8684

**Bulk Material Analysis**  
Method: 40 CFR 763, Subpart F, Appendix A (AHERA)

Client:  
Chico Unified School District  
Mr. Ron Jones  
2455 Carmichael Drive  
Chico, CA 95928

Client ID: 2921  
Report Number: 246738  
Date Received: 11/17/95

P.O. Num: 962204  
Job ID:  
Site: Bidwell Jr. High School

Sample Number	Lab Number	Total Asbestos	Total Fibrous Non-Asbestos	(Breakdown by type)
BJHS-301A Tan plaster.	29506825	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-301B Tan plaster.	29506826	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-401A Tan plaster.	29506827	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-401B Tan plaster.	29506828	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-402A Tan plaster.	29506829	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-402B Tan plaster.	29506830	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-403A Tan plaster.	29506831	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-403B Tan plaster.	29506832	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)
BJHS-404A Tan plaster.	29506833	Trace‡	Trace‡	Chrysotile (Trace‡) Cellulose (Trace‡)

*Patrick E. Little*

Patrick E. Little, Optical Laboratory Supervisor, Hayward Laboratory

Analytical results and reports are generated by Forensic analytical at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by Forensic Analytical to any third party without prior written request from client. This report applies only to the sample(s) tested. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full with approval from Forensic Analytical. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any agency of the U.S. Government. Forensic Analytical is not able to assess the degree of hazard resulting from materials analyzed. Samples submitted to Forensic Analytical are retained for a period of six months and then disposed of according to all state and federal guidelines.



**Forensic Analytical**  
Analytical Report

San Francisco • 3777 Depot Road, Suite 409, Hayward, CA 94545 • Phone 510/887-8828 • Fax 510/887-4218  
Los Angeles • 19443 Laurel Park Road, Suite 101, Rancho Dominguez, CA, 90220 • Phone 310/763-2374 • Fax 310/763-8684

**Bulk Material Analysis**  
Method: 40 CFR 763, Subpart F, Appendix A (AHERA)

Client:  
Chico Unified School District  
Mr. Ron Jones  
2455 Carmichael Drive  
Chico, CA 95928

Client ID: 2921  
Report Number: 246738  
Date Received: 11/17/95

P.O. Num: 962204  
Job ID:  
Site: Bidwell Jr. High School

Sample Number	Lab Number	Total Asbestos	Total Fibrous Non-Asbestos	(Breakdown by type)
BJHS-404B Tan plaster.	29506834	Trace%	Trace%	Chrysotile (Trace%) Cellulose (Trace%)
BJHS-206C Black fibrous roofing material.	29506835	Non-Det. %	40-45%	Cellulose (40-45%)
JHS-301C Black fibrous roofing material.	29506836	Non-Det. %	40-45%	Cellulose (40-45%)
BJHS-202C Black fibrous roofing material.	29506837	Non-Det. %	30-35%	Cellulose (30-35%)
BJHS-406C Black fibrous roofing material.	29506838	Non-Det. %	35-40%	Cellulose (35-40%)

*Part H*

Patrick E. Little, Optical Laboratory Supervisor, Hayward Laboratory

Analytical results and reports are generated by Forensic analytical at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by Forensic Analytical to any third party without prior written request from client. This report applies only to the sample(s) tested. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full with approval from Forensic Analytical. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any agency of the U.S. Government. Forensic Analytical is not able to assess the degree of hazard resulting from materials analyzed. Samples submitted to Forensic Analytical are retained for a period of six months and then disposed of according to all state and federal guidelines.



BULK SAMPLE REQUEST FORM

<b>CLIENT NAME &amp; ADDRESS:</b>  2921 Chico Unified School District 2455 Carmichael Drive Chico, CA 95928	<b>PHONE:</b> Fax 891-3190 916-891-3194	<b>DATE:</b> 11/16/95
	Circle the Method and Turn Around Time _____ hr/12hr/24hr/48hr/Ext	<b>Results Needed:</b> 5:00 pm by Fax on 11/17/95
	PLM Standard / Point Count	Gravimetry Prep
	<b>CONTACT:</b> Ron Jones	
<b>P.O.#</b> 96-2204	<b>JOB #</b>	<b>TEM:</b> QUAL / QUANT. / WATER AA/Flame AA/Furnace ICP
<b>SITE:</b> Bidwell Jr. High School		<b>METALS:</b>

SAMPLE NUMBER	DATE COLLECTED	SAMPLE LOCATION/DESCRIPTION
BJHS - 206C	11/16/95	Room 206 Roof Mastic & Felt-Center
BJHS - 301C	11/16/95	Room 301 " " " "
BJHS - 202C	11/16/95	Room 202 " " " "
BJHS - 406C	11/16/95	Room 406 " " " "

<b>Sampled by:</b> Ron Jones	<b>Date:</b> 11/16/95	<b>Time:</b> 10:15 am
<b>Relinquished by:</b> <i>Ron Jones</i>	<b>Received By:</b> <i>[Signature]</i>	<b>Date/Time:</b> 11-16-95 11:00
<b>Date/Time:</b>	<b>Date/Time:</b> 11/17/95	<b>Sealed Condition (circle one) YES / NO</b>
<b>Relinquished by:</b>	<b>Received By:</b>	<b>Date/Time:</b>
<b>Date/Time:</b>	<b>Date/Time:</b>	<b>Sealed Condition (circle one) YES / NO</b>




# Forensic Analytical

## BULK SAMPLE REQUEST FORM

<b>CLIENT NAME &amp; ADDRESS:</b>		<b>PHONE:</b> Fax 891-3190 916-891-3194	<b>DATE:</b> 11/16/95
2921 Chico Unified School District 2455 Carmichael Drive Chico, CA 95928		<b>Circle the Method and Turn Around Time</b>  ____hr/12hr/24hr/48hr/Ext	<b>Results Needed:</b> 5:00 p.m. by fax on 11/17/95
<b>CONTACT:</b> Ron Jones		PLM: <u>Standard</u> / Point Count	Gravimetry Prep
<b>P.O.#</b> 96-2204 <b>JOB #</b>		<b>TEM:</b> QUAL. / QUANT. / WATER	
<b>SITE:</b> Bidwell Jr. High School		<b>AA/Flame</b> <b>AA/Furnace</b> <b>ICP</b>	<b>METALS:</b>

SAMPLE NUMBER	DATE COLLECTED	SAMPLE LOCATION/DESCRIPTION
BJHS - 301A	11/16/95	Room 301 Ceiling Plaster
BJHS - 301B	11/16/95	Room 301 " "
BJHS - 401A	11/16/95	Room 401 " "
BJHS - 401B	11/16/95	Room 401 " "
BJHS - 402A	11/16/95	Room 402 " "
BJHS - 402B	11/16/95	Room 402 " "
BJHS - 403A	11/16/95	Room 403 " "
BJHS - 403B	11/16/95	Room 403 " "
BJHS - 404A	11/16/95	Room 404 " "
BJHS - 404B	11/16/95	Room 404 " "

<b>Sampled by:</b> Ron Jones	<b>Date:</b> 11/16/95	<b>Time:</b> 07:45am
<b>Relinquished by:</b> <i>Ron Jones</i>	<b>Received By:</b> <i>[Signature]</i>	<b>Date/Time:</b> <i>11/17/95</i>
<b>Date/Time:</b> <i>11-16-95 11:00</i>	<b>Sealed Condition (circle one) YES / NO</b>	
<b>Relinquished by:</b>	<b>Received By:</b>	<b>Date/Time:</b>
<b>Date/Time:</b>	<b>Sealed Condition (circle one) YES / NO</b>	



**PRECISION** I  
MICRO-ANALYSIS N  
C

SPECIALISTS IN ASBESTOS-RELATED ANALYSIS

**Bulk Sample Analysis (PLM) Report for:**

**Report # 91197011**

Rob Peters  
Chico Unified School District  
2455 Carmichael Drive  
Chico, CA 95969

Date Collected: 07/13/91  
Date Received: 07/16/91  
Date Analyzed: 07/16/91

Phone: (916)891-3095

Job: Bidwell  
Lower deck, Roof  
Snack bar

Sample Number	Sample Location	Sample Description	Analytical Results
1	Lower deck roof, snack bar	Core sample - black roofing material	No asbestos detected 60-65% Cellulose fibers
Lab #91-60203			
2	Lower deck roof, snack bar	Core sample - black roofing material	No asbestos detected 60-65% Cellulose fibers
Lab #91-60204			
3	Lower deck roof, snack bar	Core sample - black roofing material	No asbestos detected 60-65% Cellulose fibers
Lab #91-60205			
4	Lower deck roof, snack bar	Core sample - black roofing material	No asbestos detected 60-65% Cellulose fibers
Lab #91-60206			
5	Lower deck roof, snack bar	Core sample - black roofing material	No asbestos detected 60-65% Cellulose fibers
Lab #91-60207			

Total Number of Samples: 5

Supervisor

Analyst

Page 1

Note: The test result findings of this report are made to the methodologies and parameters described on the reverse side of this page

SHORT-TERM WORKER NOTIFICATION UNDER AHERA

40 CFR PART 763.84(d) Requires that the local education agency shall ensure that short-term workers (e.g. telephone repair workers, utility workers, or exterminators) who may come in contact with asbestos in a school are provided information regarding the locations of ACBM and suspected ACBM assumed to be ACM.

Date: 7/9/91

Contractor organization: ANDY DAVIS, CUSD BMP BTHS

Address: BIDWELL JUNIOR HIGH SCHOOL  
2376 NORTH AVE., CHICGO

Description of work to be performed:

PROVIDE HOT WATER TO BOYS & GIRLS HANDICAPPED BATHROOMS IN UNIT 700. (HOMEMAKING)

Location(s) of work:

SEE SPI-A FOR EXACT LOCATION

Type, amount and location of ACBM in work area:

MUDDED JOINTS IN ATTIC ACBM  
SAMPLES 104A, 104B, 104C - HARD PLASTER IN RESTROOMS  
NO ASBESTOS - 0%

It is the explicit condition of the performance of this work that no asbestos be disturbed.

Paul B. Groves  
LEA Designee

Fred E. [Signature]  
(Worker/Contractor Signature)

7/9/91  
Date

A B Davis  
(Worker/Contractor Signature)

7/10/91  
Date

\_\_\_\_\_  
(Worker/Contractor Signature)

\_\_\_\_\_  
Date

\_\_\_\_\_  
(Worker/Contractor Signature)

\_\_\_\_\_  
Date

\_\_\_\_\_  
(Worker/Contractor Signature)

\_\_\_\_\_  
Date

CLEANING/REPAIR REPORT - AHERA

40 CFR 763.91(c) (**INITIAL CLEANING**) Unless the building has been cleaned using equivalent methods within the previous 6 months, all areas of a school building where friable ACBM, damaged or significantly damaged thermal system insulation ACM, or friable suspected ACBM assumed to be ACM are present shall be cleaned at least once after the completion of the inspection ... and before the initiation of any response action, other than O & M activities or repair, according to the following procedures:

(i) HEPA-vacuum or steam-clean all carpets. (ii) HEPA-vacuum or wet-clean all other horizontal surfaces. (iii) Dispose of all debris, filters, mopheads, and cloths in sealed, leak-tight containers.

CLEANING


REPAIR

Date of cleaning/repair: 1/18/91

Person performing the cleaning/repair: Mike Fender

Location of cleaning/repair: Bidwell Junior High School P.E. boiler room workorder #28943

Method of cleaning/repair: wettable cloth, HEPA vacuum



Signature, Title of Authorizing Person

40 CFR 763.91(c)(2) (**ADDITIONAL CLEANING**) The accredited management planner shall make a written recommendation to the local education agency whether additional cleaning is needed, and if so, the method and frequency of such cleaning.

Date of cleaning/repair:

Person performing the cleaning/repair:

Location of cleaning/repair:

Method of cleaning/repair:

---

Signature, Title of Authorizing Person



CLEANING/REPAIR REPORT - AHERA

40 CFR 763.91(c) (INITIAL CLEANING) Unless the building has been cleaned using equivalent methods within the previous 6 months, all areas of a school building where friable ACBM, damaged or significantly damaged thermal system insulation ACM, or friable suspected ACBM assumed to be ACM are present shall be cleaned at least once after the completion of the inspection ... and before the initiation of any response action, other than O & M activities or repair, according to the following procedures:

(i) HEPA-vacuum or steam-clean all carpets. (ii) HEPA-vacuum or wet-clean all other horizontal surfaces. (iii) Dispose of all debris, filters, mopheads, and cloths in sealed, leak-tight containers.

CLEANING


REPAIR

Date of cleaning/repair: 1/23/91

Person performing the cleaning/repair: Mike Fender

Location of cleaning/repair: Bidwell Junior High School room 105 workorder #28945

Method of cleaning/repair: wettable cloth, HEPA vacuum



Signature, Title of Authorizing Person

40 CFR 763.91(c)(2) (ADDITIONAL CLEANING) The accredited management planner shall make a written recommendation to the local education agency whether additional cleaning is needed, and if so, the method and frequency of such cleaning.

Date of cleaning/repair:

Person performing the cleaning/repair:

Location of cleaning/repair:

Method of cleaning/repair:

---

Signature, Title of Authorizing Person

CHICO UNIFIED SCHOOL DISTRICT  
Maintenance Department  
PROJECT WORK ORDER

Submit to LEA Designee for written authorization before proceeding with any work that may disturb asbestos containing materials.

SCHOOL BIRDWICK JUNIOR HIGH SCHOOL DATE 1-16-91

COMPANY NAME CHICO ELECTRIC

SUPERVISOR JIM JASINSKI

NAMES OF WORKMEN JIM JASINSKI, GARY JANUARY

JOB LOCATION UNIT 100, UNIT 300

START DATE 1-17-91 COMPLETION DATE 1-17-91

DESCRIPTION OF WORK

DRILL 6 HOLES 1/2" DIAMETER

DESCRIPTION OF MATERIAL AFFECTED BY WORK

CEILING PLASTER  
EVE PLASTER (STUCCO)  
ROOF

Check one (include sample number from Management Plan)

Non-asbestos #  Asbestos # 06B

*To be completed by Maintenance & Operations only*

APPROVED  APPROVED WITH CONDITIONS

DENIED

Paul B. Jones

SIX-MONTH SURVEILLANCE

DISTRICT Chico Unified School District DATE December 30, 1991

SCHOOL Bidwell Junior High INSPECTOR Robert Peters *R.P.*

BLDG.	HOMOG. MAT.#	ASBESTOS MATERIAL	LOCATION	CONDITION: CODE & COMMENTS
100	Ceil Plas	1-5	All rooms except kitchen	1-4
100	9" VFT	Assumed	All rooms except store	1-4
100	PW Str	30-35	Chair Store Room	1-4
100	PW Cnr	Assumed	Kitchen B/R Room	1-4
100	B/R Lin	60-65	Kitchen B/R Room	1-4
100	Tran pipe	Assumed	Kitchen B/R Room	1-4
100	Fan Vent Insul	Assumed	Fan Rooms	1-4
200	9" VFT	Assumed	All Rooms	1-4
200	Plaster	1-5	All Rooms	1-4
300	Drywall	Assumed	Rm 250, RR, Teach. room	1-4
300	9" VFT	Assumed	Rm 250, halls, rr, teach. All Classrms except 105-6,7	1-4

CONDITION CODES

GENERAL CONDITION: (1) GOOD (2) DAMAGED (3) SIGNIFICANTLY DAMAGED (25% OR MORE)  
 CHANGE IN CONDITION: (4) NO (5) YES (IF YES, EXPLAIN UNDER COMMENTS)  
 ABATED: (6) REPAIRED (7) REMOVED (8) ENCAPSULATED (9) ENCLOSED (10) ISOLATED & RESTRICTED  
 MISC: (11) INACCESSIBLE, NO SURVEILLANCE DATA (12) OTHER (EXPLAIN UNDER COMMENTS)

SIX-MONTH SURVEILLANCE

DISTRICT Chico Unified School District DATE December 30, 1991

SCHOOL Bidwell Junior High INSPECTOR Robert Peters *R.P.*

BLDG.	HOMOG. MAT. #	ASBESTOS MATERIAL	LOCATION	CONDITION: CODE & COMMENTS
300	Ceil Plas	1-5	Rm 250, halls, rr, teach	1-4
300	Ceil Plas	1-5	All classrms except 105-6-7	1-4 (room 105A - small holes)
300	Tran pipe	Assumed	Closet of Room 405	1-4
400	Tran panl	Assumed	Panels in both locker rooms	1-4
400	PW Cnr	Assumed	PE Boiler room & tunnel	1-4
400	Tank Wrap	Assumed	PE Boiler room	5-6
500	Drywall	1	All rooms	1-4
500	9" VFT	Assumed	All rooms	1-4
500	Duct Insl	90-95	Duct work - ceil. & walls	1-4-10
600	Tran panl	Assumed	Metal Shop	1-4
600	9" VFT	Assumed	Room 8 and office	1-4

CONDITION CODES

GENERAL CONDITION: (1) GOOD (2) DAMAGED (3) SIGNIFICANTLY DAMAGED (25% OR MORE)

CHANGE IN CONDITION: (4) NO (5) YES (IF YES, EXPLAIN UNDER COMMENTS)

ABATED: (6) REPAIRED (7) REMOVED (8) ENCAPSULATED (9) ENCLOSED (10) ISOLATED & RESTRICTED

MISC: (11) INACCESSIBLE, NO SURVEILLANCE DATA (12) OTHER (EXPLAIN UNDER COMMENTS)

SIX-MONTH SURVEILLANCE

DISTRICT Chico Unified School District DATE December 30, 1991  
 SCHOOL Bidwell Junior High INSPECTOR Robert Peters *R.P.*

BLDG.	HOMOG. MAT.#	ASBESTOS MATERIAL	LOCATION	CONDITION: CODE & COMMENTS
600	Asb. Curt	Assumed	Metal Shop	5-7 (removed)
600	Mud Jnts	1-5	Rm 208 near sink (Rm 9)	1-4
600	12" VFT	Assumed	Room 9	1-4
700	9" VFT	Assumed	All Classrooms	1-4
700	Mud Jnts	1-5	Rooms 408 & 409	1-4
800	9" VFT	Assumed	Library	1-4
900	PW Str	15-20	Gym, B/R, Storeroom	1-4
900	PW Cnr	5-10	Gym, B/R, Storeroom	1-4

CONDITION CODES

GENERAL CONDITION: (1) GOOD (2) DAMAGED (3) SIGNIFICANTLY DAMAGED (25% OR MORE)  
CHANGE IN CONDITION: (4) NO (5) YES (IF YES, EXPLAIN UNDER COMMENTS)  
ABATED: (6) REPAIRED (7) REMOVED (8) ENCAPSULATED (9) ENCLOSED (10) ISOLATED & RESTRICTED  
MISC: (11) INACCESSIBLE, NO SURVEILLANCE DATA (12) OTHER (EXPLAIN UNDER COMMENTS)

## SIX-MONTH SURVEILLANCE

Page 1 of 3

DISTRICT Chico Unified School District DATE July 2, 1991SCHOOL Bidwell Junior High INSPECTOR Robert Peters R.P.

BLDG.	HOMOG. MAT.#	ASBESTOS MATERIAL	LOCATION	CONDITION: CODE & COMMENTS
-------	-----------------	----------------------	----------	----------------------------

100	Ceil Plas	1-5	All rooms except kitchen	1-4
100	9" VFT	Assumed	All rooms except store	1-4
100	PW Str	30-35	Chair Store Room	1-4
100	PW Cnr	Assumed	Kitchen B/R Room	1-4
100	B/R Lin	60-65	Kitchen B/R Room	1-4
100	Tran pipe	Assumed	Kitchen B/R Room	1-4
100	Fan Vent Insul	Assumed	Fan Rooms	1-4
200	9" VFT	Assumed	All Rooms	1-4
200	Plaster	1-5	All Rooms	1-4
300	Drywall	Assumed	Rm 250, RR, Teach. room	1-4
300	9" VFT	Assumed	Rm 250, halls, rr, teach. All Classrms except 105-6,7	1-4

## CONDITION CODES

GENERAL CONDITION: (1) GOOD (2) DAMAGED (3) SIGNIFICANTLY DAMAGED (25% OR MORE)  
CHANGE IN CONDITION: (4) NO (5) YES (IF YES, EXPLAIN UNDER COMMENTS)  
ABATED: (6) REPAIRED (7) REMOVED (8) ENCAPSULATED (9) ENCLOSED (10) ISOLATED & RESTRICTED  
MISC: (11) INACCESSIBLE, NO SURVEILLANCE DATA (12) OTHER (EXPLAIN UNDER COMMENTS)

SIX-MONTH SURVEILLANCE

DISTRICT Chico Unified School District DATE July 8, 1991

SCHOOL Bidwell Junior High INSPECTOR Robert Peters

BLDG.	HOMOG. MAT.#	ASBESTOS MATERIAL	LOCATION	CONDITION: CODE & COMMENTS
300	Ceil Plas	1-5	Rm 250, halls, rr, teach	1-4
300	Ceil Plas	1-5	All classrms except 105-6-7	1-4 (room 105A - small holes)
300	Tran pipe	Assumed	Closet of Room 405	1-4
400	Tran panl	Assumed	Panels in both locker rooms	1-4
400	PW Cnr	Assumed	PE Boiler room & tunnel	1-4
400	Tank Wrap	Assumed	PE Boiler room	5-6
500	Drywall	1	All rooms	1-4
500	9" VFT	Assumed	All rooms	1-4
500	Duct Insl	90-95	Duct work - ceil. & walls	1-4-10
600	Tran panl	Assumed	Metal Shop	1-4
600	9" VFT	Assumed	Room 8 and office	1-4

CONDITION CODES

GENERAL CONDITION: (1) GOOD (2) DAMAGED (3) SIGNIFICANTLY DAMAGED (25% OR MORE)

CHANGE IN CONDITION: (4) NO (5) YES (IF YES, EXPLAIN UNDER COMMENTS)

ABATED: (6) REPAIRED (7) REMOVED (8) ENCAPSULATED (9) ENCLOSED (10) ISOLATED & RESTRICTED

MISC: (11) INACCESSIBLE, NO SURVEILLANCE DATA (12) OTHER (EXPLAIN UNDER COMMENTS)

SIX-MONTH SURVEILLANCE

DISTRICT Chico Unified School District DATE July 8, 1991

SCHOOL Bidwell Junior High INSPECTOR Robert Peters

BLDG.	HOMOG. MAT.#	ASBESTOS MATERIAL	LOCATION	CONDITION: CODE & COMMENTS
600	Asb. Curt	Assumed	Metal Shop	5-7 (removed)
600	Mud Jnts	1-5	Rm 208 near sink (Rm 9)	1-4
600	12" VFT	Assumed	Room 9	1-4
700	9" VFT	Assumed	All Classrooms	1-4
700	Mud Jnts	1-5	Rooms 408 & 409	1-4
800	9" VFT	Assumed	Library	1-4
900	PW Str	15-20	Gym, B/R, Storeroom	1-4
900	PW Cnr	5-10	Gym, B/R, Storeroom	1-4

CONDITION CODES

GENERAL CONDITION: (1) GOOD (2) DAMAGED (3) SIGNIFICANTLY DAMAGED (25% OR MORE)

CHANGE IN CONDITION: (4) NO (5) YES (IF YES, EXPLAIN UNDER COMMENTS)

ABATED: (6) REPAIRED (7) REMOVED (8) ENCAPSULATED (9) ENCLOSED (10) ISOLATED & RESTRICTED

MISC: (11) INACCESSIBLE, NO SURVEILLANCE DATA (12) OTHER (EXPLAIN UNDER COMMENTS)