

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 6-22-12

Inspector: Dan Hunt

District: Chico Unified School District

School: Citrus Elementary School

Building: Unit D (FKA B)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	9" VFT TAN	1	1-5%	UNDETERMINED	CLASSROOMS 13-16 & WORK ROOM	(1) (4) (11) IN WORK ROOM CARPET 1, 4	N
M	2 X 4 FCP	2	ASSUMED	UNDETERMINED	13, 14, 15 & 16	(1) (2) BROKEN TILES 4	N
M	DRYWALL/ JOINT COMPOUND	3	ASSUMED	UNDETERMINED	13, 14, 15, 16, LIBRARY, AND WORK ROOM	(11) TAGBOARD	N
M	12" ACT VFT	4	ASSUMED	UNDETERMINED	WORK ROOM	(1) (9) CARPET 1	N
S	PLASTER	5	ASSUMED	UNDETERMINED	RESTROOMS (2)	(1) 4	N
M	VENT DUCT CONNECTOR	6	35-40%	UNDETERMINED	RESTROOM ATTIC	(11)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
(14) Non AHERA/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: _____

District: Chico Unified School District

Inspector: Jan Hunt

School: Citrus Elementary School

Building: A (FKA C)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2 X 4 FCP	2	ASSUMED	UNDETERMINED	CORRIDORS AND ALL CLASSROOMS	(1) (4) (6) SOME CRACKED IN RM 2, 4, 5, 10 4	N
S	PLASTER	5	ASSUMED	UNDETERMINED	THROUGHOUT	(1) (4) ROOM 9 TWO HOLES IN SOUTH WALL	N
M	12" VFT	10	ASSUMED	UNDETERMINED	CORRIDORS ONLY, COPY ROOM	(1) (4) MODERNIZATION 1989 MANUFACTURER'S LETTER ON FILE 4	N
M	12" VFT GREY	11	Certified Non-Asbestos	UNDETERMINED	HEALTH ROOM	(1) (4) (13) LETTER ON FILE MODERNIZATION 1989	N
M	PIPEWRAP STRAIGHT	12	40-50%	UNDETERMINED	BASEMENT & STORAGE	(1) (4) (7) REMOVED IN THE ACCESS AREAS. THE REST OF THE BUILDING UNDETERMINED AMOUNT.	N/A

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
(14) Non AHERA/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: _____

District: Chico Unified School District

Inspector: Don Hunt

School: Citrus Elementary School

Building: C (Kitchen/MPR) (FKA D)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" ACT	4	ASSUMED	2,400 S	MPR	(1) (4) 4	N
S	PLASTER	5	ASSUMED	UNDETERMINED	KITCHEN, STAGE FAN ROOM	(1) (4) 4	N
M	9" VFT	7	1-5%	1,800 S	MPR (GREEN)	(1) (4) (11) 4 COVERED WITH 12" VFT WHITE.	N
M	DUCT VENT CONNECTOR	6	35-40%	UNDETERMINED	MPR-STAGE OFFICE	(7) (4)	N/A
T	PIPEWRAP JOINT	8	ASSUMED	12 L	KITCHEN OFFICE	(1) (4) (7) JOINTS REMOVED - STRAIGHT RUNS STILL THERE.	N/A
T	PIPEWRAP	9	ASSUMED	UNDETERMINED	STAGE FAN ROOMS (2)	(2) (4) REPAIR ON PIPEWRAP BY LEFT SWITCH 4	N
M	12" VFT TAN	150	NON ASBESTOS	2,000 S	MPR / KITCHEN	(1) (4) MODERNIZATION 1989 MANUFACTURER'S LETTER ON FILE	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected (14) Non AHERA/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS