

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 4-9-14

District: Chico Unified School District

Inspector: DAN HURT

School: District Office

Building: District Office

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP DEBRIS	7	25-35%	25 S	BASEMENT CRAWL SPACE	(11) COULD NOT FIND POSSIBLE REMOVED. DID NOT ACCESS. SAMPLE HMS-DO-07C COLLECTED ON 4-1-88.	Y
T	PIPE WRAP STRAIGHT	8	80-85%	350 L	BASEMENT CRAWL SPACE	(11) COULD NOT FIND POSSIBLE REMOVED. DID NOT ACCESS. (FORMALLY KNOWN AS HOMO MAT. #7.) SAMPLE HMS-DO-07A COLLECTED ON 4-1-88.	Y
T	PIPE WRAP JOINT	9	10-15%	350 L	BASEMENT CRAWL SPACE	(11) COULD NOT FIND POSSIBLE REMOVED. DID NOT ACCESS. (FORMALLY KNOWN AS HOMO MAT. #7.) SAMPLE HMS-DO-07B COLLECTED ON 4-1-88.	Y

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS