

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Neal Dow Elementary School

Building: A

| Material Class | Material | Homo. Mat. # | % Asb. | Ft ² /L.F. | Location | Condition: Code & Comments | Friable Yes/No |
|----------------|---|--------------|---------------|-----------------------|--|--|----------------|
| M | 12" ACOUSTIC CEILING TILE 1/8" HOLE PATTERN | 7 | NONE DETECTED | 18,500 S | THROUGHOUT ENTIRE BUILDING | (13) SAMPLE HMS-DOW-07 COLLECTED IN 1988. | N/A |
| M | 9" VINYL FLOOR TILE (CREAM) & ADHESIVE | 8 | 1-5% | 23,000 S | ADMINISTRATION AREA (900), ALL CLASSROOMS, HALLWAY, MPR, AND KITCHEN | (1) (4) | N |
| M | SHEET VINYL FLOORING (TAN) & ADHESIVE | 10 | 5-10% | 36 S | NURSE'S OFFICE RESTROOM (903) | (2) (4) PULLING UP. | N |
| T | PIPE INSULATION | 11 | 25-30% | 2 L | ADMINISTRATION (900) ATTIC | (1) (4) SAMPLE HMS-DOW-11 COLLECTED ON 3/29/88. | Y |
| T | PIPE WRAP CORNER | 12 | 25-30% | 4 JOINTS | ADMINISTRATION ATTIC HALLWAY | (1) (4) SAMPLE HMS-DOW-12 COLLECTED ON 3/29/88. | Y |
| T | PIPE WRAP STRAIGHT | 13 | 35-40% | 310 L | ADMINISTRATION ATTIC HALLWAY | (1) (4) SAMPLE HMS-DOW-13 COLLECTED ON 3/29/88. | Y |
| T | LARGE PIPE WRAP STRAIGHT | 14 | 35-40% | 105 L | BOILER ROOM (913) | (1) (4) USED AS A STOREROOM. SAMPLE HMS-DOW-14 COLLECTED ON 3/29/88. (12) LARGE AMOUNTS OF DUCT TAPE PATCHWORK. PATCHES SHOULD BE COVERED WITH HARDENED CANVAS WRAP | Y |

Z:\Clients\Chico USD\16-4066 3 Year Reinspections\Sites\Neal Dow ES\Neal - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Neal Dow Elementary School

Building: A
(Continued)

| Material Class | Material | Homo. Mat. # | % Asb. | Ft ² /L.F. | Location | Condition: Code & Comments | Friable Yes/No |
|----------------|------------------------------|--------------|------------------|-----------------------|---|---|----------------|
| T | SMALL PIPE WRAP STRAIGHT | 15 | 30-35% | 70 L | BOILER ROOM (913) | (1) (4) SAMPLE HMS-DOW-15 COLLECTED ON 3/29/88. | Y |
| T | BREECHING | 16 | 20-30% | 65 L | BOILER ROOM (913) | (1) (4) INSIDE BOILER UNIT. SAMPLE HMS-DOW-16 COLLECTED ON 3/29/88. | Y |
| S | PLASTER | 17 | TRACE | 540 S | RESTROOMS CEILING (905 & 905A), AND KITCHEN (914) | (1) (4) SAMPLES HMS-DOW-17A-C COLLECTED ON 3/29/88. | N |
| M | DRYWALL & JOINT COMPOUND | 97 | ASSUMED POSITIVE | 5,000 S | OFFICE (900), STAFF ROOM (910), GIRL'S (906) & BOY'S (909) RESTROOMS, AND BOILER ROOM (913), MPR(916), AND BREAK ROOM (904) | (1) (4) | N |
| M | FIRE DOOR | 98 | ASSUMED POSITIVE | 2 DOORS | BOILER ROOMS (913) | (1) (4) | N |
| M | CEMENTITIOUS TRANSITE PANELS | 99 | ASSUMED POSITIVE | 5,000 S | ABOVE WINDOWS | (1) (4) | N |
| M | COVE BASE ADHESIVE | 150 | ASSUMED POSITIVE | 2,000 L | CLASSROOM (915), MPR (916), KITCHEN (914), NURSE (902), OFFICE (900), PRINCIPAL (901), BREAK ROOM (904), & ALL CLASSROOMS | (1) | N |
| M | CARPET ADHESIVE | 151 | ASSUMED POSITIVE | 800 S | CLASSROOM (915), OFFICE (900) & PRINCIPAL (901) | (1) | N |
| M | COVE BASE ADHESIVE | 152 | ASSUMED POSITIVE | 400 L | CORRIDORS | (1) | N |

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Neal Dow Elementary School

Building: C - Library & Classrooms

| Material Class | Material | Homo. Mat. # | % Asb. | Ft ² /L.F. | Location | Condition: Code & Comments | Friable Yes/No |
|----------------|--|--------------|------------------|-----------------------|---|--|----------------|
| S | PLASTER | 5 | 1-5% | 260 S | ROUND HOUSE QUAD CENTER CEILING | (1) (4) | N |
| M | 9" VINYL FLOOR TILE (CREAM) & ADHESIVE | 96 | ASSUMED POSITIVE | 150 S | ENTRY OF LIBRARY (923) & STORAGE ROOM (926) | (1) (4) (11) ENTRY OF LIBRARY. 9" VINYL FLOOR TILE ASSUMED TO BE UNDER THE CARPET. | N |
| M | CEMENTITIOUS TRANSITE PANELS | 99 | ASSUMED POSITIVE | 150 S | ABOVE WINDOWS | (1) (5) NOTE: ONLY APPROXIMATELY 150 SQUARE FEET OF TRANSITE PANELS WERE FOUND. | N |
| M | 2' X 4' CEILING PANELS | 100 | ASSUMED POSITIVE | 5,000 S | ROUND HOUSE QUAD & CLASSROOMS | (1) (4) | N |
| M | DRYWALL | 101 | ASSUMED POSITIVE | 3,800 S | THROUGHOUT | (1) (4) | N |
| M | 12"X12" CEILING TILE (LARGE FISSURE) | 110 | ASSUMED POSITIVE | 1,000 S | LIBRARY CLASSROOMS ON UPPER WALL | (1) | N |
| M | COVE BASE ADHESIVE | 150 | ASSUMED POSITIVE | 1,000 L | THROUGHOUT | (1) | N |
| M | CARPET ADHESIVE | 151 | ASSUMED POSITIVE | 5,000 S | THROUGHOUT | (1) | N |

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District

Inspector:

School: Neal Dow Elementary School

Building: B - Kindergarten Classrooms

| Material Class | Material | Homo. Mat. # | % Asb. | Ft ² /L.F. | Location | Condition: Code & Comments | Friable Yes/No |
|----------------|---|--------------|------------------|-----------------------|---|--|----------------|
| S | PLASTER TROWELED ON | 2 | 1-5% | 700 S | CENTER OF BUILDING (ALL 3 ROOMS) 918A, K-1, & K-2 | (1) (4) | N |
| M | 9" VINYL FLOOR TILE (BEIGE) & ADHESIVE | 3 | 1-5% | 3,700 S | BACK ROOM (918A) | (1) (4) (1) BACK ROOM 9" VINYL FLOOR TILE COVERED WITH CARPET, EXCEPT IN COMMON AREA. | N |
| M | TRANSITE PANELS | 99 | ASSUMED POSITIVE | 8 S | ABOVE WINDOW AT ROOM 918A | (1) (5) (12) ONLY ONE PANEL FOUND. ALL OTHER PANELS ARE GLASS - UNKNOWN WHAT HAPPENED TO MATERIAL. | N |
| M | 12" ACOUSTIC CEILING TILE FISSURE PATTERN | 102 | ASSUMED POSITIVE | 3,000 S | ALL 3 ROOMS 918A, K-1, & K-2 | (1) (4) | N |
| M | DRYWALL | 103 | ASSUMED POSITIVE | 1,500 S | THROUGHOUT | (1) (4) | N |
| M | COVE BASE ADHESIVE | 150 | ASSUMED POSITIVE | 900 L | THROUGHOUT | (1) | N |
| M | CARPET ADHESIVE | 151 | ASSUMED POSITIVE | 1500 S | K-1, K-2 & COMMON ROOM (918A) | (1) | N |

Z:\Clients\Chico USD\16-4066 3 Year Reinspections\Sites\Neal Dow ES\Neal - 6 Month Surveillance.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS