

Pleasant Valley

RECORD OF FRIABLE AND NON-FRIABLE ACM
(FORM B)

Inspection Date(s) August 5, 2013

THREE-YEAR REINSPECTION

					CDS CODE 04-61424-0437558
SCHOOL PLEASANT VALLEY HIGH SCHOOL					SCHOOL PHONE NUMBER (530) 879-5101
ADDRESS	(NUMBER)	(STREET)	(CITY)	(ZIP)	
1475 EAST AVENUE			CHICO, CA	95926	

-IMPORTANT-

Each building and functional space with friable ACM or friable assumed ACM listed on this form requires completion of FORM C (PHYSICAL AND HAZARD ASSESSMENT OF FRIABLE ACM OR FRIABLE ASSUMED ACM). Indicate location of material on blueprint, diagram or narrative in square or linear feet, and attach a copy (Sec. 763.93).

LINE	BUILDING NAME & FUNCTIONAL SPACE <small>(Indicate Address if Different From Above)</small>	CHECK ONE			CHECK ONE			
		SUR-FACING	TSI	MISC	ACBM		ASSUMED ACM	
					FRIABLE	NON-FRIABLE	FRIABLE	NON-FRIABLE
1.	A - ADMINISTRATION OFFICE NO ACBM							
2.	B - ROOMS 1-10	X		X				X
3.	C - ROOMS 1-7	X		X				X
4.	ATTIC AREA		X		X		X	
5.	D - ROOMS 1-5			X		X		X
6.	ATTIC AREA		X		X		X	
7.	E - ROOMS 1-3	X		X		X		X
8.	ATTIC AREA OF CLASSROOM 3		X		X			
9.	F - GIRL'S (938) & BOY'S (943) LOCKER ROOMS	X		X		X		X
10.	ATTIC (ACCESS IN STORE ROOM)		X		X			
11.	G - EAST GYM (933)	X		X		X		X
12.	H - WEST GYM (948)	X				X		
13.	I - NEW BUILDING UNDER CONSTRUCTION							
14.	J- J3-J9 CERTIFICATION LETTER ON FILE							
15.	K - P.E. MAT ROOM NO SUSPECT ACM							
16.	L - LIBRARY - CONSTRUCTED IN 1994 CERTIFICATION LETTER ON FILE							

See attached "Homogeneous Materials Records" for all materials and their locations by building. On Form B all buildings are listed, and a summary of all non-friable and friable material is provided. Friable materials and their locations are listed separately under each building on Form B.

**RECORD OF FRIABLE AND NON-FRIABLE ACM
(FORM B)**

Inspection Date(s) August 5, 2013

THREE-YEAR REINSPECTION

					CDS CODE 04-61424-0437558
SCHOOL PLEASANT VALLEY HIGH SCHOOL					SCHOOL PHONE NUMBER (530) 879-5101
ADDRESS 1475 EAST AVENUE	(NUMBER)	(STREET)	(CITY) CHICO, CA	(ZIP) 95926	

-IMPORTANT-

Each building and functional space with friable ACM or friable assumed ACM listed on this form requires completion of FORM C (PHYSICAL AND HAZARD ASSESSMENT OF FRIABLE ACM OR FRIABLE ASSUMED ACM). Indicate location of material on blueprint, diagram or narrative in square or linear feet, and attach a copy (Sec. 763.93).

LINE	BUILDING NAME & FUNCTIONAL SPACE <small>(Indicate Address if Different From Above)</small>	CHECK ONE			CHECK ONE			
		SUR-FACING	TSI	MISC	ACBM		ASSUMED ACMB	
					FRIABLE	NON-FRIABLE	FRIABLE	NON-FRIABLE
1.	M - ROOMS 1-11 CERTIFICATION LETTER ON FILE							
2.	O - ROOMS 1-6 CERTIFICATION LETTER ON FILE							
3.	P - ROOMS 1-4 CERTIFICATION LETTER ON FILE							
4.	R - P.E. WEIGHT ROOM (957A) NO SUSPECT ACBM							
5.	S - ROOMS 1-8 CERTIFICATION LETTER ON FILE							
6.	T - STUDENT STORE - VENDING MACHINE CERTIFICATION LETTER ON FILE							
7.	T1 - BUTTE COE PORTABLE DISTRICT MUST CERTIFY							
8.	U -MAINTENANCE & GROUNDS NO SUSPECT ACBM							
9.	V - ROOMS 1 & 928-932	X		X				X
10.	PERFORMING ARTS CENTER DISTRICT MUST CERTIFY							

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley Form B.wpd

See attached "Homogeneous Materials Records" for all materials and their locations by building. On Form B all buildings are listed, and a summary of all non-friable and friable material is provided. Friable materials and their locations are listed separately under each building on Form B.

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: A - Administration Office

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	1' X 1' CEILING PANELS FISSURE PATTERN	94	NONE DETECTED	300 S	PRINCIPAL'S OFFICE, ASSISTANT PRINCIPAL'S OFFICE, NURSE'S STATION, AND COUNSELING ROOM	(13) CERTIFICATION LETTER ON FILE. SAMPLE II COLLECTED ON 3-21-95.	N/A
M	DRYWALL JOINT COMPOUND	95	NONE DETECTED	250 S	STAFF RESTROOMS	(13) CERTIFICATION LETTER ON FILE. SAMPLE EE & FF COLLECTED ON 3-21-95.	N/A
M	2' X 2' CEILING PANELS FISSURE PATTERN	96	CERTIFIED NON-ASBESTOS	1,000 S	ATTENDANCE AREA CEILING	(13) CERTIFICATION LETTER ON FILE.	N/A
M	2' X 4' CEILING PANELS FISSURE PATTERN	97	NONE DETECTED	650 S	STAFF ROOM CEILING (909)	(13) CERTIFICATION LETTER ON FILE. SAMPLE GG COLLECTED ON 3-21-95.	N/A
M	12" VINYL FLOOR TILE (WHITE/BLUE) & ADHESIVE	100	CERTIFIED NON-ASBESTOS	5,000 S	ATTENDANCE AREA, STAFF ROOM (909), ROOM 1, AND HALLWAYS AROUND ATTENDANCE AREA	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: B - Rooms 1-10

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A, B, & C, COLLECTED ON 3-30-88. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	9" VINYL FLOOR TILE (TAN/BROWN) & ADHESIVE	92	ASSUMED POSITIVE	8,500 S	CLASSROOMS 1-10	(1) (4)	N
M	1' X 3' CEILING PANELS	93	NONE DETECTED	4,550 S	CLASSROOMS 2-6, 9, & 10	(13) CUSD SAMPLED ON 3-22-05.	N/A
M	1' X 1' CEILING PANELS	94	NONE DETECTED	1,950 S	CLASSROOMS 1, 7, & 8	(13)	N/A
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	800 S	CLASSROOMS 1-10	(1)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: C - Rooms 1-7

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	10-15%	23 L	ATTIC AREA	(11)	Y
S	PLASTER	8	NONE DETECTED	250 S	STUDENT RESTROOMS (924 & 925)	(13) STUDENT RESTROOMS FKA ROOM 18. SAMPLE HMS-PVH-08C COLLECTED ON 3-30-88.	N/A
S	PLASTER	9	NONE DETECTED	10,000 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	9" VINYL FLOOR TILE (TAN/BROWN) & ADHESIVE	92	ASSUMED POSITIVE	6,300 S	CLASSROOMS 1-7	(1) (4)	N
M	1' X 3' CEILING PANELS	93	NONE DETECTED	6,300 S	CLASSROOMS 1-7	(13) SAMPLED BY CUSD ON 3-22-05.	N/A
M	MOLDED BLACK TABLE TOPS	99	ASSUMED POSITIVE	MULTIPLE TABLES	CLASSROOM 3	(1) (4)	N
T	WHITE DUCT TAPE	151	ASSUMED POSITIVE	150 L	ATTIC	(11) THIS MATERIAL WAS PREVIOUSLY DESIGNATED FRIABLE.	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: D - Rooms 1-5

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	1-10%	38 JOINTS	ATTIC AREA	(11)	Y
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13)	N/A
M	12" VINYL FLOOR TILE (WHITE/BLUE) & ADHESIVE	14	TRACE	925 S	CLASSROOM 5	(1) (4) SAMPLE HMS-PVH-14 COLLECTED ON 3-30-88.	N
M	9" VINYL FLOOR TILE (BROWN/WHITE) & ADHESIVE	91	ASSUMED POSITIVE	3,500 S	CLASSROOMS 1-3, CLASSROOM 4-TEACHER'S ROOM AND 5.	(1) (4) (11) COVERED WITH 12" VINYL FLOOR TILE WHITE/BLUE IN CLASSROOM 5.	N
M	1' X 3' CEILING PANELS	93	NONE DETECTED	3,500 S	CLASSROOMS 1-5	(13) SAMPLE COLLECTED BY CUSD ON 3-22-05.	N/A
T	DUCT TAPE WHITE	150	ASSUMED POSITIVE	150 L	ATTIC	(11)	Y
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	550 S	THROUGHOUT CLASSROOMS	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: E - Rooms 1-3

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPEWRAP FITTING	5	1-10%	10 L	ATTIC AREA OF CLASSROOM 3	(1) (4)	Y
S	PLASTER	9	1-5%	1,100 S	COVERED WALK (OUTSIDE)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	2' X 4' CEILING PANELS	12	NONE DETECTED	812 S	DRAFTING ROOM 2	(13) SAMPLE HMS-PVH-12 COLLECTED ON 3-30-88.	N/A
M	12" VINYL FLOOR TILE (OFF-WHITE) & ADHESIVE	15	1-5%	812 S	DRAFTING ROOM 2	(12) COULD NOT LOCATE.	N
M	12" VINYL FLOOR TILE (WHITE/BLACK0 & ADHESIVE	90	ASSUMED POSITIVE	650 S	CLASSROOM 2	(1) (4)	N
M	CEMENTITIOUS TRANSITE WALLBOARD	98	ASSUMED POSITIVE	350 S	CLASSROOM 1 - METAL SHOP	(1) (4)	N
M	DRYWALL & TEXTURE	101	ASSUMED POSITIVE	2,700 S	CLASSROOMS 1-3	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspection\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Buildings: F - Girl's (938) & Boy's (943) Locker Rooms

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	8	NONE DETECTED	3,200 S	GIRL'S LOCKER ROOM (938), BOY'S LOCKER ROOM (943), AND RESTROOMS (940 & 942)	(13) SAMPLES HMS-PVH-08D, 08E, & 08G COLLECTED ON 03-30-88.	N/A
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
T	DEBRIS & PIPEWRAP CORNER	18	15-20%	DEBRIS 200 S 23 JOINTS	ATTIC (ACCESS IN STOREROOM)	(11) COULD NOT ACCESS THIS AREA.	Y
M	DRYWALL	87	ASSUMED POSITIVE	300 S	SNACK BAR (941)	(1) (4)	N
M	12" VINYL FLOOR TILE (WHITE/BROWN) & ADHESIVE	88	ASSUMED POSITIVE	600 S	BOY'S AND GIRL'S LOCKER ROOM OFFICES	(1) (4)	N
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	100 S	BOY'S AND GIRL'S LOCKER ROOM OFFICES	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Buildings: G - East Gym (933)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	12" ACOUSTIC CEILING TILE	89	ASSUMED POSITIVE	3,500 S	EAST GYM (933)	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: H - West Gym (948)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	355 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACMB RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: J - J3-J7

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	77	CERTIFIED NON-ASBESTOS	3,500 S	CLASSROOMS J1-J7	(1) (4)	N/A
M	2' X 4' CEILING PANELS	78	CERTIFIED NON-ASBESTOS	6,300 S	CLASSROOMS J1-J7	(1) (4)	N/A
M	12" VINYL FLOOR TILE & ADHESIVE	79	CERTIFIED NON-ASBESTOS	6,300 S	CLASSROOMS J1-J7	(1) (4)	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: M - Rooms 1-12

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL	75	CERTIFIED NON-ASBESTOS	1,000 S	ELECTRICAL ROOM AND BOOKS	(13) CERTIFICATION LETTER ON FILE.	N/A
M	2' X 4' CEILING PANELS	76	CERTIFIED NON-ASBESTOS	10,000 S	CLASSROOMS 1-11 AND TEACHERS ROOM	(13) CERTIFICATION LETTER ON FILE.	N/A
M	12" VINYL FLOOR TILE (WHITE/GRAY) & ADHESIVE	80	CERTIFIED NON-ASBESTOS	600 S	CLASSROOMS 1-11, ELECTRICAL ROOM, BOOKS, AND TEACHER ROOM	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: O - Rooms 1-6

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' CEILING PANELS	81	CERTIFIED NON-ASBESTOS	3,500 S	CLASSROOMS 1A, 1B, AND 2-6	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: P - Rooms 1-4

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' CEILING PANELS	81	CERTIFIED NON-ASBESTOS	3,600	CLASSROOMS 1-4	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: S - Rooms 1-8

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	82	CERTIFIED NON-ASBESTOS	500 S	CUSTODIAN OFFICE (963)	(13) CERTIFICATION LETTER ON FILE	N/A
M	12" VINYL FLOOR TILE & ADHESIVE	83	CERTIFIED NON-ASBESTOS	500 S	CUSTODIAN OFFICE (963)	(13) CERTIFICATION LETTER ON FILE	N/A
M	DRYWALL	84	CERTIFIED NON-ASBESTOS	1,200 S	STAFF RESTROOMS (964, 964, 960, & 961) AND GIRL'S & BOY'S RESTROOM (962)	(13) CERTIFICATION LETTER ON FILE	N/A
M	2' X 4' CEILING PANELS	85	CERTIFIED NON-ASBESTOS	8,000 S	CLASSROOMS 1-8	(13) CERTIFICATION LETTER ON FILE	N/A
M	12" VINYL FLOOR TILE (WHITE/GRAY) & ADHESIVE	86	CERTIFIED NON-ASBESTOS	8,000 S	CLASSROOMS 1-8	(13) CERTIFICATION LETTER ON FILE	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: L - Library

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
						(13) THE LIBRARY WAS CONSTRUCTED IN 1994. CERTIFICATION LETTER ON FILE DATED DECEMBER 27, 1994.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: T - Student Store - Vending Machines

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	72	CERTIFIED NON-ASBESTOS	320 S	STUDENT STORE (937)	(13) CERTIFICATION LETTER ON FILE.	N/A
S	PLASTER	73	CERTIFIED NON-ASBESTOS	225 S	VENDING AREA	(13) CERTIFICATION LETTER ON FILE.	N/A
M	SHEET VINYL FLOORING (YELLOW/BROWN) & ADHESIVE	74	CERTIFIED NON-ASBESTOS	550 S	VENDING AREA AND STUDENT STORE (937)	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley HMR.wpd

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: August 5, 2013

District: Chico Unified School District

Inspector: Blake Howes

School: Pleasant Valley High School

Building: V - Rooms 1 & 928-932

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	600 S	COVERED WALKWAYS	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	12" ACOUSTIC CEILING TILE	72	ASSUMED POSITIVE	1,200 S	NORTH & SOUTH ENDS OF VALHALLA CEILING (929)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	9" VINYL FLOOR TILE (WHITE/ BROWN) & ADHESIVE	73	ASSUMED POSITIVE	5,000 S	VALHALLA AREA (929) AND ROOM 1 (MUSIC ROOM)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
S	PLASTER	74	ASSUMED POSITIVE	5,800 S	GIRL'S & BOY'S RESTROOMS (930 & 932), VALHALLA CEILING (929), AND KITCHEN WALLS (928)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	700 S	THROUGHOUT BUILDING	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley HMR.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**ENTEK CONSULTING GROUP, INC.
ASSESSMENT OF TSI and/or FRIABLE MATERIAL**

District: Chico Unified School District

Date: August 5, 2013

School: Pleasant Valley High School

Inspector: Blake Howes

Building & Location(s): C - Rooms 1-7, Attic Area

ECG-

% Asbestos-10-15%

Homogeneous Mat. #5

Material description: Pipe Wrap Corner

Total amount of material this location: 23 L

Amount of friable material this location: 23 L

Damage	Local		Distributed		Damaged	0%
Type of Damage	Air Erosion		Water		Flaking	
	Deterioration		Physical		Delamination	

Probable cause(s) of damage: Physical Damage

	POTENTIAL FOR DISTURBANCE			RESPONSE ACTIONS		PREVENTIVE MEASURES	
	H	M	L				
				Isolate/Restrict	X	Fix leaks	
Accessibility			X	Repair/Cleanup		Prevent water contact	X
Vibration			X	Enclose		Do not drill, cut, sand, or grind	X
Air Erosion			X	Remove	X	Do not affix signs	
Water			X	Encapsulate		Avoid contact	X
Occupancy			X	O & M	X		

Assessment of Material Condition

Significantly Damaged
(Poor)

Damaged
(Fair)

Not damaged
(Good)

Potential Damage: High

High Mod Low

High Mod Low

Hazard Ranking:

1 2 3 4 5 6 7

								X
--	--	--	--	--	--	--	--	---

Comments & Observations:

**ENTEK CONSULTING GROUP, INC.
ASSESSMENT OF TSI and/or FRIABLE MATERIAL**

District: Chico Unified School District

Date: August 5, 2013

School: Pleasant Valley High School

Inspector: Blake Howes

Building & Location(s): D - Rooms 1-5, Attic Area

ECG- % Asbestos-1-10%

Homogeneous Mat. #5

Material description: Pipe Wrap Corner

Total amount of material this location: 38 Joints

Amount of friable material this location: 38 Joints

Damage	Local		Distributed		Damaged	0%
Type of Damage	Air Erosion		Water		Flaking	
	Deterioration		Physical		Delamination	

Probable cause(s) of damage: Physical Damage

POTENTIAL FOR DISTURBANCE			RESPONSE ACTIONS		PREVENTIVE MEASURES	
	H	M	L	Isolate/Restrict		Fix leaks
Accessibility			X	Repair/Cleanup		Prevent water contact
Vibration			X	Enclose		Do not drill, cut, sand, or grind
Air Erosion			X	Remove		Do not affix signs
Water			X	Encapsulate		Avoid contact
Occupancy			X	O & M	X	

Assessment of Material Condition

Significantly Damaged
(Poor)

Damaged
(Fair)

Not damaged
(Good)

Potential Damage: High High Mod Low High Mod Low

Hazard Ranking: 1 2 3 4 5 6 7

								X
--	--	--	--	--	--	--	--	---

Comments & Observations:

**ENTEK CONSULTING GROUP, INC.
ASSESSMENT OF TSI and/or FRIABLE MATERIAL**

District: Chico Unified School District

Date: August 5, 2013

School: Pleasant Valley High School

Inspector: Blake Howes

Building & Location(s): E - Rooms 1-3, Attic Area of Classroom 3

ECG-

% Asbestos-1-10%

Homogeneous Mat. #5

Material description: Pipe Wrap Corner

Total amount of material this location: 10 L

Amount of friable material this location: 10 L

Damage	Local		Distributed		Damaged	0%
Type of Damage	Air Erosion		Water		Flaking	
	Deterioration		Physical		Delamination	

Probable cause(s) of damage: Physical Damage

	POTENTIAL FOR DISTURBANCE			RESPONSE ACTIONS		PREVENTIVE MEASURES	
	H	M	L				
				Isolate/Restrict	X	Fix leaks	
Accessibility	X			Repair/Cleanup		Prevent water contact	X
Vibration		X		Enclose		Do not drill, cut, sand, or grind	X
Air Erosion			X	Remove	X	Do not affix signs	
Water			X	Encapsulate		Avoid contact	X
Occupancy	X			O & M	X		

Assessment of Material Condition

Significantly Damaged
(Poor)

Damaged
(Fair)

Not damaged
(Good)

Potential Damage: High

High Mod Low

High Mod Low

Hazard Ranking:

1 2 3 4 5 6 7

							X	
--	--	--	--	--	--	--	---	--

Comments & Observations:

**ENTEK CONSULTING GROUP, INC.
ASSESSMENT OF TSI and/or FRIABLE MATERIAL**

District: Chico Unified School District

Date: August 5, 2013

School: Pleasant Valley High School

Inspector: Blake Howes

Building & Location(s): D - Rooms 1-5, Attic

ECG-

% Asbestos-Assumed

Homogeneous Mat. #150

Material description: White Duct Tape

Total amount of material this location: 150 L

Amount of friable material this location: 150 L

Damage	Local		Distributed		Damaged	0%
Type of Damage	Air Erosion		Water		Flaking	
	Deterioration		Physical		Delamination	

Probable cause(s) of damage: Physical Damage

	POTENTIAL FOR DISTURBANCE			RESPONSE ACTIONS		PREVENTIVE MEASURES	
	H	M	L				
				Isolate/Restrict		Fix leaks	
Accessibility			X	Repair/Cleanup		Prevent water contact	
Vibration			X	Enclose		Do not drill, cut, sand, or grind	
Air Erosion			X	Remove		Do not affix signs	
Water			X	Encapsulate	X	Avoid contact	X
Occupancy			X	O & M			

Assessment of Material Condition

Significantly Damaged
(Poor)

Damaged
(Fair)

Not damaged
(Good)

Potential Damage: High

High Mod Low

High Mod Low

Hazard Ranking:

1 2 3 4 5 6 7

								X
--	--	--	--	--	--	--	--	---

Comments & Observations:

**ENTEK CONSULTING GROUP, INC.
ASSESSMENT OF TSI and/or FRIABLE MATERIAL**

District: Chico Unified School District

Date: August 5, 2013

School: Pleasant Valley High School

Inspector: Blake Howes

Building & Location(s): F - Girl's (938) & Boy's (943) Locker Rooms, Attic (Access in Storeroom)

ECG- % Asbestos-15-20%

Homogeneous Mat. #18

Material description: Debris & Pipe Wrap Corner

Total amount of material this location: 200 S (Debris) Amount of friable material this location: 200 S (Debris)
23 Joints 23 Joints

Damage	Local		Distributed		Damaged	0%
Type of Damage	Air Erosion		Water		Flaking	
	Deterioration		Physical		Delamination	

Probable cause(s) of damage: Physical Damage

POTENTIAL FOR DISTURBANCE			RESPONSE ACTIONS		PREVENTIVE MEASURES	
	H	M	L			
				Isolate/Restrict		Fix leaks
Accessibility			X	Repair/Cleanup		Prevent water contact
Vibration			X	Enclose		Do not drill, cut, sand, or grind
Air Erosion			X	Remove		Do not affix signs
Water			X	Encapsulate		Avoid contact
Occupancy			X	O & M	X	

Assessment of Material Condition

Significantly Damaged
(Poor)

Damaged
(Fair)

Not damaged
(Good)

Potential Damage: High

High Mod Low

High Mod Low


Hazard Ranking:

1 2 3 4 5 6 7

								X
--	--	--	--	--	--	--	--	---

Comments & Observations:

Pleasant Valley High School



Blake Howes

Chico Unified School District
 Pleasant Valley High School
 1475 East Avenue
 Chico, CA 95926

Entek Consulting Group, Inc.
 4200 Rocklin Road, Suite 7
 Rocklin, California 95677
 Map Not To Scale

3-Year AHERA Reinspection
 Conducted by Blake Howes
 August 5, 2013
 Project 13-2751

SIX-MONTH SURVEILLANCE

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: A - Administration Office

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	1' X 1' CEILING PANELS FISSURE PATTERN	94	NONE DETECTED	300 S	PRINCIPAL'S OFFICE, ASSISTANT PRINCIPAL'S OFFICE, NURSE'S STATION, AND COUNSELING ROOM	(13) CERTIFICATION LETTER ON FILE. SAMPLE II COLLECTED ON 3-21-95.	N/A
M	DRYWALL JOINT COMPOUND	95	NONE DETECTED	250 S	STAFF RESTROOMS	(13) CERTIFICATION LETTER ON FILE. SAMPLE EE & FF COLLECTED ON 3-21-95.	N/A
M	2' X 2' CEILING PANELS FISSURE PATTERN	96	CERTIFIED NON-ASBESTOS	1,000 S	ATTENDANCE AREA CEILING	(13) CERTIFICATION LETTER ON FILE.	N/A
M	2' X 4' CEILING PANELS FISSURE PATTERN	97	NONE DETECTED	650 S	STAFF ROOM CEILING (909)	(13) CERTIFICATION LETTER ON FILE. SAMPLE GG COLLECTED ON 3-21-95.	N/A
M	12" VINYL FLOOR TILE (WHITE/BLUE) & ADHESIVE	100	CERTIFIED NON-ASBESTOS	5,000 S	ATTENDANCE AREA, STAFF ROOM (909), ROOM 1, AND HALLWAYS AROUND ATTENDANCE AREA	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspection\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: B - Rooms 1-10

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A, B, & C, COLLECTED ON 3-30-88. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	9" VINYL FLOOR TILE (TAN/BROWN) & ADHESIVE	92	ASSUMED POSITIVE	8,500 S	CLASSROOMS 1-10	(1) (4)	N
M	1' X 3' CEILING PANELS	93	NONE DETECTED	4,550 S	CLASSROOMS 2-6, 9, & 10	(13) CUSD SAMPLED ON 3-22-05.	N/A
M	1' X 1' CEILING PANELS	94	NONE DETECTED	1,950 S	CLASSROOMS 1, 7, & 8	(13)	N/A
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	800 S	CLASSROOMS 1-10	(1)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: C - Rooms 1-7

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	10-15%	23 L	ATTIC AREA	(11)	Y
S	PLASTER	8	NONE DETECTED	250 S	STUDENT RESTROOMS (924 & 925)	(13) STUDENT RESTROOMS FKA ROOM 18. SAMPLE HMS-PVH-08C COLLECTED ON 3-30-88.	N/A
S	PLASTER	9	NONE DETECTED	10,000 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N/A
M	9" VINYL FLOOR TILE (TAN/BROWN) & ADHESIVE	92	ASSUMED POSITIVE	6,300 S	CLASSROOMS 1-7	(1) (4)	N
M	1' X 3' CEILING PANELS	93	NONE DETECTED	6,300 S	CLASSROOMS 1-7	(13) SAMPLED BY CUSD ON 3-22-05.	N/A
M	MOLDED BLACK TABLE TOPS	99	ASSUMED POSITIVE	MULTIPLE TABLES	CLASSROOM 3	(1) (4)	N
T	WHITE DUCT TAPE	151	ASSUMED POSITIVE	150 L	ATTIC	(11) THIS MATERIAL WAS PREVIOUSLY DESIGNATED FRIABLE.	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: D - Rooms 1-5

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	1-10%	38 JOINTS	ATTIC AREA	(11)	Y
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13)	N/A
M	12" VINYL FLOOR TILE (WHITE/BLUE) & ADHESIVE	14	TRACE	925 S	CLASSROOM 5	(1) (4) SAMPLE HMS-PVH-14 COLLECTED ON 3-30-88.	N
M	9" VINYL FLOOR TILE (BROWN/WHITE) & ADHESIVE	91	ASSUMED POSITIVE	3,500 S	CLASSROOMS 1-3, CLASSROOM 4-TEACHER'S ROOM AND 5.	(1) (4) (11) COVERED WITH 12" VINYL FLOOR TILE WHITE/BLUE IN CLASSROOM 5.	N
M	1' X 3' CEILING PANELS	93	NONE DETECTED	3,500 S	CLASSROOMS 1-5	(13) SAMPLE COLLECTED BY CUSD ON 3-22-05.	N/A
T	DUCT TAPE WHITE	150	ASSUMED POSITIVE	150 L	ATTIC	(11)	Y
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	550 S	THROUGHOUT CLASSROOMS	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspection\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: E - Rooms 1-3

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPEWRAP FITTING	5	1-10%	10 L	ATTIC AREA OF CLASSROOM 3	(1) (4)	Y
S	PLASTER	9	1-5%	1,100 S	COVERED WALK (OUTSIDE)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	2' X 4' CEILING PANELS	12	NONE DETECTED	812 S	DRAFTING ROOM 2	(13) SAMPLE HMS-PVH-12 COLLECTED ON 3-30-88.	N/A
M	12" VINYL FLOOR TILE (OFF-WHITE) & ADHESIVE	15	1-5%	812 S	DRAFTING ROOM 2	(12) COULD NOT LOCATE.	N
M	12" VINYL FLOOR TILE (WHITE/BLACK) & ADHESIVE	90	ASSUMED POSITIVE	650 S	CLASSROOM 2	(1) (4)	N
M	CEMENTITIOUS TRANSITE WALLBOARD	98	ASSUMED POSITIVE	350 S	CLASSROOM 1 - METAL SHOP	(1) (4)	N
M	DRYWALL & TEXTURE	101	ASSUMED POSITIVE	2,700 S	CLASSROOMS 1-3	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Buildings: F - Girl's (938) & Boy's (943) Locker Rooms

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	8	NONE DETECTED	3,200 S	GIRL'S LOCKER ROOM (938), BOY'S LOCKER ROOM (943), AND RESTROOMS (940 & 942)	(13) SAMPLES HMS-PVH-08D, 08E, & 08G COLLECTED ON 03-30-88.	N/A
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
T	DEBRIS & PIPEWRAP CORNER	18	15-20%	DEBRIS 200 S 23 JOINTS	ATTIC (ACCESS IN STOREROOM)	(11) COULD NOT ACCESS THIS AREA.	Y
M	DRYWALL	87	ASSUMED POSITIVE	300 S	SNACK BAR (941)	(1) (4)	N
M	12" VINYL FLOOR TILE (WHITE/BROWN) & ADHESIVE	88	ASSUMED POSITIVE	600 S	BOY'S AND GIRL'S LOCKER ROOM OFFICES	(1) (4)	N
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	100 S	BOY'S AND GIRL'S LOCKER ROOM OFFICES	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Buildings: G - East Gym (933)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	12" ACOUSTIC CEILING TILE	89	ASSUMED POSITIVE	3,500 S	EAST GYM (933)	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: H - West Gym (948)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	355 S	COVERED WALK (OUTDOORS)	(1) (4) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: J - J3-J7

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	77	CERTIFIED NON-ASBESTOS	3,500 S	CLASSROOMS J1-J7	(1) (4)	N/A
M	2' X 4' CEILING PANELS	78	CERTIFIED NON-ASBESTOS	6,300 S	CLASSROOMS J1-J7	(1) (4)	N/A
M	12" VINYL FLOOR TILE & ADHESIVE	79	CERTIFIED NON-ASBESTOS	6,300 S	CLASSROOMS J1-J7	(1) (4)	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: M - Rooms 1-12

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL	75	CERTIFIED NON-ASBESTOS	1,000 S	ELECTRICAL ROOM AND BOOKS	(13) CERTIFICATION LETTER ON FILE.	N/A
M	2' X 4' CEILING PANELS	76	CERTIFIED NON-ASBESTOS	10,000 S	CLASSROOMS 1-11 AND TEACHERS ROOM	(13) CERTIFICATION LETTER ON FILE.	N/A
M	12" VINYL FLOOR TILE (WHITE/GRAY) & ADHESIVE	80	CERTIFIED NON-ASBESTOS	600 S	CLASSROOMS 1-11, ELECTRICAL ROOM, BOOKS, AND TEACHER ROOM	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: O - Rooms 1-6

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' CEILING PANELS	81	CERTIFIED NON-ASBESTOS	3,500 S	CLASSROOMS 1A, 1B, AND 2-6	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: P - Rooms 1-4

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' CEILING PANELS	81	CERTIFIED NON-ASBESTOS	3,600	CLASSROOMS 1-4	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: S - Rooms 1-8

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	82	CERTIFIED NON-ASBESTOS	500 S	CUSTODIAN OFFICE (963)	(13) CERTIFICATION LETTER ON FILE	N/A
M	12" VINYL FLOOR TILE & ADHESIVE	83	CERTIFIED NON-ASBESTOS	500 S	CUSTODIAN OFFICE (963)	(13) CERTIFICATION LETTER ON FILE	N/A
M	DRYWALL	84	CERTIFIED NON-ASBESTOS	1,200 S	STAFF RESTROOMS (964, 964, 960, & 961) AND GIRL'S & BOY'S RESTROOM (962)	(13) CERTIFICATION LETTER ON FILE	N/A
M	2' X 4' CEILING PANELS	85	CERTIFIED NON-ASBESTOS	8,000 S	CLASSROOMS 1-8	(13) CERTIFICATION LETTER ON FILE	N/A
M	12" VINYL FLOOR TILE (WHITE/GRAY) & ADHESIVE	86	CERTIFIED NON-ASBESTOS	8,000 S	CLASSROOMS 1-8	(13) CERTIFICATION LETTER ON FILE	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: L - Library

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
						(13) THE LIBRARY WAS CONSTRUCTED IN 1994. CERTIFICATION LETTER ON FILE DATED DECEMBER 27, 1994.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HS\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: T - Student Store - Vending Machines

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	72	CERTIFIED NON-ASBESTOS	320 S	STUDENT STORE (937)	(13) CERTIFICATION LETTER ON FILE.	N/A
S	PLASTER	73	CERTIFIED NON-ASBESTOS	225 S	VENDING AREA	(13) CERTIFICATION LETTER ON FILE.	N/A
M	SHEET VINYL FLOORING (YELLOW/BROWN) & ADHESIVE	74	CERTIFIED NON-ASBESTOS	550 S	VENDING AREA AND STUDENT STORE (937)	(13) CERTIFICATION LETTER ON FILE.	N/A

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection:

District: Chico Unified School District
School: Pleasant Valley High School

Inspector:
Building: V - Rooms 1 & 928-932

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	600 S	COVERED WALKWAYS	(13) SAMPLES HMS-PVH-09A&B COLLECTED 3-30-88 SHOW 1-5% ASBESTOS. MATERIAL RETESTED BY ROBERT PETERS OF CUSD DURING 2000 PERIODIC SURVEILLANCE WITH RESULTS OF NONE DETECTED. ENTEK DOESN'T HAVE DOCUMENTATION OF THIS ADDITIONAL SAMPLING.	N
M	12" ACOUSTIC CEILING TILE	72	ASSUMED POSITIVE	1,200 S	NORTH & SOUTH ENDS OF VALHALLA CEILING (929)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	9" VINYL FLOOR TILE (WHITE/ BROWN) & ADHESIVE	73	ASSUMED POSITIVE	5,000 S	VALHALLA AREA (929) AND ROOM 1 (MUSIC ROOM)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
S	PLASTER	74	ASSUMED POSITIVE	5,800 S	GIRL'S & BOY'S RESTROOMS (930 & 932), VALHALLA CEILING (929), AND KITCHEN WALLS (928)	(1) (12) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	COVE BASE ADHESIVE	250	ASSUMED POSITIVE	700 S	THROUGHOUT BUILDING	(1) (4)	N

Z:\Clients\Chico USD\13-2751 3 Year Reinspections\Sites\Pleasant Valley HSI\Pleasant Valley 6 month.wpd

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected
CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS