

SIX MONTH \$ VEILLANCE  
HOMOGENEOU: BM RECORDS

Date of Inspection: 3-25-11

District: Chico Unified School District

Inspector: Dusty Lappe

School: Chapman Elementary School

Building: Unit A (FKA G)

Material Class	Material	Homo. Mat. #	% Asb.	F <sup>2</sup> /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	MUD JOINT	1	1-5%	UNDETERMINED	THROUGHOUT	(11) SAMPLE HMS-CPM-03 COLLECTED ON 4/9/88. <i>SHINE</i>	Y
M	TRANSITE PANELS	2	ASSUMED	UNDETERMINED	THROUGHOUT	(1) (2) By door room 21 <i>SHINE</i>	N
M	12" VFT CREAM	3	None Detected	400 S	CLASSROOMS 1, 2, 6, & 7	(13) CUSD sample taken 12/26/07 chp01-chp 04 <i>UNDER DOOR REPAIR SHINE</i>	N

School: Chapman Elementary School

Building: Unit D (FKA F)

Material Class	Material	Homo. Mat. #	% Asb.	F <sup>2</sup> /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	9" VFT	4	1-5%	UNDETERMINED	THROUGHOUT EXCEPT IN LIBRARY	(1) (4) <i>SAME</i>	N/A
M	9" VFT	5	1-5%	UNDETERMINED	THROUGHOUT EXCEPT IN LIBRARY	(1) (4) <i>SAME</i>	N/A
M	TRANSITE PANELS	6	ASSUMED	400 S	EXTERIOR	(1) (4) <i>SAME</i>	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)  
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)  
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted  
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected  
**CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS**

**SIX MONTH SURVEILLANCE  
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 3/25/11

District: Chico Unified School District

Inspector: Dusty Coppel

School: Chapman Elementary School

Building: Unit E (FKA C)

Material Class	Material	Homo. Mat. #	% Asb.	F <sup>2</sup> /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	TRANSITE PANELS	7	ASSUMED	400 S	EXTERIOR	(1) (4) <i>same</i>	N
M	12" VFT CREAM	8	None Detected	3,600 S	CLASSROOMS 15-18	(13) CUSD sample 12/26/07 chp 01-04 MODERNIZATION 1989 <i>same</i>	N

School: Chapman Elementary School

Building: Unit F (FKA A)

Material Class	Material	Homo. Mat. #	% Asb.	F <sup>2</sup> /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	9" VFT BROWN	9	10-15%	UNDETERMINED	KITCHEN	(1) (2) 21 TILES MISSING <i>same</i>	N
M	12" VFT CREAM	10	None Detected	3,600 S	MPR, CORRIDOR, AND OFFICES	(13) CUSD sample on 12/26/07 chp 01-04 MODERNIZATION 1989 <i>same</i>	N
M	12" ACT	11	NON ASBESTOS	3,600 S	MPR, CORRIDOR, AND OFFICES	(13) CUSD SAMPLE COLLECTED ON 7/8/08 <i>same</i>	N
S	PLASTER	12	NONE DETECTED	UNDETERMINED	KITCHEN	(11) CUSD SAMPLE Chp01COLLECTED 2/22/06 <i>same</i>	N/A

**CONDITION CODE**

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)  
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)  
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted  
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

**CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS**

**SIX MONTH SURVEILLANCE  
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 3/25/11

Inspector: Dusty Cappel

District: Chico Unified School District

School: Chapman Elementary School

Building: Unit H (FKA B)

Material Class	Material	Homo. Mat. #	% Asb.	F <sup>2</sup> /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	TRANSITE PANELS	13	ASSUMED	400 S	EXTERIOR	(1) (4) <i>Same</i>	N
M	12" VFT cream	14	None Detected	3,600 S	CLASSROOMS 19-22	(13) CUSD sample on 12/26/07 chp 01- chp 04 MODERNIZATION 1989 <i>Same</i>	N

**CONDITION CODE**

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)  
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)  
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted  
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected  
**CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS**