

**SIX MONTH SURVEILLANCE  
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 06/14/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: District Office

Building: District Office

| Material Class | Material           | Homo. Mat. # | % Asb. | Ft <sup>2</sup> /L.F. | Location             | Condition: Code & Comments | Friable Yes/No |
|----------------|--------------------|--------------|--------|-----------------------|----------------------|----------------------------|----------------|
| T              | PIPE WRAP STRAIGHT | 7            | 80-85% | 350 L                 | BASEMENT CRAWL SPACE | (10)                       | N              |
| T              | PIPE WRAP JOINT    | 7            | 10-15% | 350 L                 | BASEMENT CRAWL SPACE | (10)                       | N              |
| T              | PIPE WRAP DEBRIS   | 7            | 25-35% | 25 S                  | BASEMENT CRAWL SPACE | (10)                       | Y              |

**CONDITION CODE**

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)

Change in Condition: (4) No (5) Yes (If Yes, explain under comments)

Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted

Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

**CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS**

**SIX MONTH SURVEILLANCE  
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 12/27/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: District Office

Building: District Office

| Material Class | Material           | Homo. Mat. # | % Asb. | Ft <sup>2</sup> /L.F. | Location             | Condition: Code & Comments | Friable Yes/No |
|----------------|--------------------|--------------|--------|-----------------------|----------------------|----------------------------|----------------|
| T              | PIPE WRAP STRAIGHT | 7            | 80-85% | 350 L                 | BASEMENT CRAWL SPACE | (10)                       | N              |
| T              | PIPE WRAP JOINT    | 7            | 10-15% | 350 L                 | BASEMENT CRAWL SPACE | (10)                       | N              |
| T              | PIPE WRAP DEBRIS   | 7            | 25-35% | 25 S                  | BASEMENT CRAWL SPACE | (10)                       | Y              |

**CONDITION CODE**

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)  
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)  
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted  
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

**CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS**