



Forensic Analytical
Analytical Report

Preliminary FAX

Bulk Asbestos Analysis

(EPA Method 600/R-93-116)

Chico Unified School Dist
Ron Jones

2455 Carmichael Drive
Chico, CA 95928

Client ID: 2921
Report Number: B045604
Date Received: 12/05/02
Date Analyzed: 12/06/02
Date Printed: 12/06/02

Job ID / Site: Parkview Elementary School, Library Building

FAS1 Job ID: 2921-56

Sample Number	Lab Number	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer
L113 1	10199620						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Total Composite Values of Fibrous Components: Asbestos:(ND)

Cellulose (55%) Fibrous Glass (10%)

Comment: Bulk complex sample.

L113 2	10199621						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Total Composite Values of Fibrous Components: Asbestos:(ND)

Cellulose (55%) Fibrous Glass (10%)

Comment: Bulk complex sample.

*C: Mary Reamy
Kip Hansen
Bob Michael
Rob Peters
Brenda (3)
Jill*


Forensic Analytical
 Analytical Report

Preliminary FAX

Bulk Asbestos Analysis

(EPA Method 600/R-93-116)

 Chico Unified School Dist
 Ron Jones

 2455 Carmichael Drive
 Chico, CA 95928

 Client ID: 2921
 Report Number: B045604
 Date Received: 12/05/02
 Date Analyzed: 12/06/02
 Date Printed: 12/06/02

Job ID / Site: Parkview Elementary School, Library Building

FAJI Job ID: 2921-56

Sample Number	Lab Number	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer
L113 3	10199622						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Composite Values of Fibrous Components: Asbestos:(ND)
 Cellulose (45%)
 Comment: Bulk complex sample.

L113 4	10199623						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Total Composite Values of Fibrous Components: Asbestos:(ND)
 Cellulose (45%)
 Comment: Bulk complex sample.

L113 5	10199624						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Composite Values of Fibrous Components: Asbestos:(ND)
 Cellulose (Trace%) Fibrous Glass (40%)
 Comment: Bulk complex sample.



Forensic Analytical
Analytical Report

Preliminary FAX

Bulk Asbestos Analysis

(EPA Method 600/R-93-116)

Chico Unified School Dist
Ron Jones

2455 Carmichael Drive
Chico, CA 95928

Client ID: 2921
Report Number: B045604
Date Received: 12/05/02
Date Analyzed: 12/06/02
Date Printed: 12/06/02

Job ID / Site: Parkview Elementary School, Library Building

FASI Job ID: 2921-56

Sample Number	Lab Number	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer
---------------	------------	------------------	---------------------	------------------	---------------------	------------------	---------------------

James Flores, Laboratory Supervisor, Hayward Laboratory

Note: Limit of Quantification ('LOQ') = 1%. 'Trace' denotes the presence of asbestos below the LOQ. 'ND' = 'None Detected'.

Forensic Analytical results and reports are generated by Forensic Analytical at the request of and for the exclusive use of the person or entity (client) on such report. Results, reports or copies of same will not be released by Forensic Analytical to any third party without prior written consent from client. This report applies only to the sample(s) tested. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full, unless approved by Forensic Analytical. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any other agency of the U.S. Government. Forensic Analytical is not able to assess the degree of hazard resulting from materials analyzed. Forensic Analytical reserves the right to dispose of all samples after a period of thirty (30) days, according to all state and federal guidelines, unless otherwise specified. All samples were received in acceptable condition unless otherwise noted.



Forensic Analytical

BULK SAMPLE REQUEST FORM

IT NAME & ADDRESS: 2921 ⁻⁵⁶ Chico Unified School District 2455 Carmichael Drive Chico, CA 95928		PHONE: (916) 891- FAX: (916) 891-3190	DATE:
		Circle the Method and Turn Around Time 24 hr / 12hr / 24hr / 48hr / Ext	Results Needed:
		PLM: Standard / Point Count	Gravimetry Prep
CONTACT: ROB PETERS		TEM: QUAL. / QUANT. / WATER	
P.O.#	JOB #	AA/Flame AA/Furnace ICP	
SITE: PARKVIEW		METALS:	

SAMPLE NUMBER	DATE COLLECTED	SAMPLE LOCATION/DESCRIPTION
L113 1	12/3/02	LIBRARY BUILDING
L113 2	12/3/02	LIBRARY BUILDING
L113 3	↓	↓
L113 4	↓	↓
L113 5	↓	↓

Sampled by: ROB PETERS	Date: 12/3/02 Time: 10:45 AM
Relinquished by:	Received By: Melvina Garcia
Date/Time:	Date/Time: 12/5/02 @ 10:45 AM
Inquired by:	Received By:
Date/Time:	Date/Time:
	Sealed Condition (circle one) YES / NO
	Sealed Condition (circle one) YES / NO

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 5/09/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" ACT	85	ASSUMED	3,000 S	3 OFFICES, SPEECH ROOM, & OFFICE CORRIDOR	(1)	N
M	12" VFT	86	ASSUMED	3,000 S	3 OFFICES, SPEECH ROOM, & OFFICE CORRIDOR	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" VFT	86	ASSUMED	850 S	ROOMS 3-6 & WORKROOM	(1) REPLACED GREEN 9" VFT. (7)	N
M	2' X 4' FCP	87	ASSUMED	3,200 S	ROOMS 3-6 & WORKROOM	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 5/09/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL	82	ASSUMED	800 S	MEN'S & WOMEN'S RESTROOMS	(1)	N
M	12" VFT	86	ASSUMED	400 S	ROOMS 7-10	(1) REPLACED GREEN 9" VFT.	N
M	2' X 4' FCP	87	ASSUMED	3,600 S	ROOMS 7-10	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	4	1-5%	1,100 S	BOY'S & GIRL'S RESTROOM WALLS & CUSTODIAN ROOM	(1) (4)	N
M	DRYWALL	83	ASSUMED	300 S	BOY'S & GIRL'S RESTROOM CEILING	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 5/09/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	CEILING PLASTER	4	1-5%	50 S	STAFF ROOM	(1) (4)	N
M	12" ACT	6	NONE DETECTED	2,800 S	ENTIRE WING	(13) REPRESENTED BY SAMPLE HMS-PKV-06 COLLECTED ON 4-1-88.	N/A
T	TRANSITE PANELS	99	ASSUMED	300 S	BELOW WINDOWS	(1) (4)	N
M	LINOLEUM	100	ASSUMED	80 S	CLASSROOM 1	(1) (4)	N
M	9" VFT GREEN/WHITE	101	ASSUMED	150 S	OFFICE, HALL, & STORAGE ROOM	(12) COULD NOT FIND THIS MATERIAL.	N
M	12" VFT	102	ASSUMED	1,500 S	CLASSROOMS 1 & 2	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 5/09/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	9" VFT	13	1-5%	5,000 S	CLASSROOMS 14-17 & SER ROOM	(1) (4) Same 5/9/03	N
T	PIPE WRAP CORNER	15	1-5%	12 EACH	RESTROOM ATTIC	(1) (4) Same 5/9/03	N
M	DRYWALL	76	TRACE IN SKIM COAT	3,000 S	ALL ROOMS	(1) (4) Same 5/9/03	N
M	2' X 4' FCP'S	12	NONE DETECTED	4,500 S	CLASSROOMS 14-17 & LIBRARY	(1) SAMPLE HMS-PKV-12 COLLECTED ON 3-31-88.	N/A
M	12" ACT	97	ASSUMED	250 S	SER ROOM	(1) Same 5/9/03	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 5/09/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" VFT	16	NONE DETECTED	640 S	ROOMS 18-21	(13) SAMPLE HMS-PKV-16 WAS COLLECTED ON 4-1-88.	N/A
M	2' X 4' FCP'S	17	NONE DETECTED	3,800 S	ROOMS 18-21	(13) SAMPLE HMS-PKV-17 COLLECTED ON 4-1-88.	N/A
T	PIPE WRAP CORNER	18	5-10%	20 S	ROOM 18	(1) (4) ABOVE FCP'S. SAME 5/09/03	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 5/09/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	3	NONE DETECTED	1,200 S	KITCHEN	(1) REPRESENTED BY SAMPLES HMS-PKV-03A-F COLLECTED ON 4-1-88.	N/A
M	12" VFT RED	9	1-5%	540 S	KITCHEN (NORTH WEST CORNER)	(1) (4) SAME 5/09/03	N
M	DRYWALL	11	ASSUMED	60 S	GIRL'S & BOY'S RESTROOM	(1)	N
M	12" VFT	92	ASSUMED	1,800 S	MPR, KITCHEN, & CLOSET ON EACH END OF STAGE	(1) 7 - Asbestos Removed	N

School: Parkview Elementary School

Building: Portable

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" VFT	12	ASSUMED	120 S	ROOMS 11 & 11A	(1) (Same as 12/06/01, 5/14/02)	N
M	2' X 4' FCP'S	14	ASSUMED	900 S	ROOMS 11 & 11A	(1) (Same as 12/06/01, 5/14/02)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Date of Inspection: 5/09/20

Inspector: Robert Pete

Building: Portables 12 &

THESE TWO PORTABLES WERE NOT IN OUR ORIGINAL INSPECTION. MANUFACTURES DATE UNREADABLE. BOTH HAVE 12" VFT & 2' X 4' FOP'S. DISTRICT MUST CERTIFY IF MANUFACTURE DATES FOR THESE PORTABLES ARE PAST 10-12-88.

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

Page 7 of 8

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection: 5/09/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building: Portables 22-

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
					PORTABLES 22-25 Letters on File	PORTABLES 22-25 REQUIRE CERTIFICATION. PORTABLE 22 MANUFACTURERS DATE 1995. PORTABLES 23-25 MANUFACTURERS DATE 1997.	

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 11/06/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" ACT	85	ASSUMED	3,000 S	3 OFFICES, SPEECH ROOM, & OFFICE CORRIDOR	(1)	N
M	12" VFT	86	ASSUMED	3,000 S	3 OFFICES, SPEECH ROOM, & OFFICE CORRIDOR	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" VFT	86	ASSUMED	850 S	ROOMS 3-6 & WORKROOM	(1) REPLACED GREEN 9" VFT. (7)	N
M	2' X 4' FCP	87	ASSUMED	3,200 S	ROOMS 3-6 & WORKROOM	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 11/06/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	DRYWALL	82	ASSUMED	800 S	MEN'S & WOMEN'S RESTROOMS	(1)	N
M	12" VFT	86	ASSUMED	400 S	ROOMS 7-10	(1) REPLACED GREEN 9" VFT.	N
M	2' X 4' FCP	87	ASSUMED	3,600 S	ROOMS 7-10	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
S	PLASTER	4	1-5%	1,100 S	BOY'S & GIRL'S RESTROOM WALLS & CUSTODIAN ROOM	(1) (4)	N
M	DRYWALL	83	ASSUMED	300 S	BOY'S & GIRL'S RESTROOM CEILING	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 11/06/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	CEILING PLASTER	4	1-5%	50 S	STAFF ROOM	(1) (4)	N
M	12" ACT	6	NONE DETECTED	2,800 S	ENTIRE WING	(13) REPRESENTED BY SAMPLE HMS-PKV-06 COLLECTED ON 4-1-88.	N/A
T	TRANSITE PANELS	99	ASSUMED	300 S	BELOW WINDOWS	(1) (4)	N
M	LINOLEUM	100	ASSUMED	80 S	CLASSROOM 1	(1) (4)	N
M	9" VFT GREEN/WHITE	101	ASSUMED	150 S	OFFICE, HALL, & STORAGE ROOM	(12) COULD NOT FIND THIS MATERIAL.	N
M	12" VFT	102	ASSUMED	1,500 S	CLASSROOMS 1 & 2	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 11/06/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	9" VFT	13	1-5%	5,000 S	CLASSROOMS 14-17 & SER ROOM	(1) (4) (Same as 12/06/01)	N
T	PIPE WRAP CORNER	15	1-5%	12 EACH	RESTROOM ATTIC	(1) (4) (Same as 12/06/01, 5/14/02)	N
M	DRYWALL	76	TRACE IN SKIM COAT	3,000 S	ALL ROOMS	(1) (4) (Same as 12/06/01, 5/14/02)	N
M	2' X 4' FCP'S	12	NONE DETECTED	4,500 S	CLASSROOMS 14-17 & LIBRARY	(1) SAMPLE HMS-PKV-12 COLLECTED ON 3-31-88.	N/A
M	12" ACT	97	ASSUMED	250 S	SER ROOM	(1) (Same as 12/06/01, 5/14/02)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 11/06/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" VFT	16	NONE DETECTED	640 S	ROOMS 18-21	(13) SAMPLE HMS-PKV-16 WAS COLLECTED ON 4-1-88.	N/A
M	2' X 4' FCP'S	17	NONE DETECTED	3,800 S	ROOMS 18-21	(13) SAMPLE HMS-PKV-17 COLLECTED ON 4-1-88.	N/A
T	PIPE WRAP CORNER	18	5-10%	20 S	ROOM 18	(1) (4) ABOVE FCP'S. (Same as 12/06/01, 5/14/02)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 11/06/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
S	PLASTER	3	NONE DETECTED	1,200 S	KITCHEN	(1) REPRESENTED BY SAMPLES HMS-PKV-03A-F COLLECTED ON 4-1-88.	N/A
M	12" VFT RED	9	1-5%	540 S	KITCHEN (NORTH WEST CORNER)	(1) (4) (Same as 12/06/01, 5/14/02)	N
M	DRYWALL	11	ASSUMED	60 S	GIRL'S & BOY'S RESTROOM	(1)	N
M	12" VFT	92	ASSUMED	1,800 S	MPR, KITCHEN, & CLOSET ON EACH END OF STAGE	(1) 7 - Asbestos Removed	N

School: Parkview Elementary School

Building: Portable

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" VFT	12	ASSUMED	120 S	ROOMS 11 & 11A	(1) (Same as 12/06/01, 5/14/02)	N
M	2' X 4' FCP'S	14	ASSUMED	900 S	ROOMS 11 & 11A	(1) (Same as 12/06/01, 5/14/02)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Building: Portables 12 &

[illegible]

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 11/06/20

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building: Portables 22-

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
					PORTABLES 22-25	PORTABLES 22-25 REQUIRE CERTIFICATION. PORTABLE 22 MANUFACTURERS DATE 1995. PORTABLES 23-25 MANUFACTURERS DATE 1997.	

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 05/14/2002

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" ACT	85	ASSUMED	3,000 S	3 OFFICES, SPEECH ROOM, & OFFICE CORRIDOR	(1)	N
M	12" VFT	86	ASSUMED	3,000 S	3 OFFICES, SPEECH ROOM, & OFFICE CORRIDOR	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" VFT	86	ASSUMED	850 S	ROOMS 3-6 & WORKROOM	(1) REPLACED GREEN 9" VFT. (7)	N
M	2' X 4' FCP	87	ASSUMED	3,200 S	ROOMS 3-6 & WORKROOM	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 05/14/2002

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	DRYWALL	82	ASSUMED	800 S	MEN'S & WOMEN'S RESTROOMS	(1)	N
M	12" VFT	86	ASSUMED	400 S	ROOMS 7-10	(1) REPLACED GREEN 9" VFT.	N
M	2' X 4' FCP	87	ASSUMED	3,600 S	ROOMS 7-10	(1)	N
T	TRANSITE PANELS	99	ASSUMED	1,000 S	BELOW WINDOWS	(1) (4)	N

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
S	PLASTER	4	1-5%	1,100 S	BOY'S & GIRL'S RESTROOM WALLS & CUSTODIAN ROOM	(1) (4)	N
M	DRYWALL	83	ASSUMED	300 S	BOY'S & GIRL'S RESTROOM CEILING	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 05/14/2002

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	CEILING PLASTER	4	1-5%	50 S	STAFF ROOM	(1) (4)	N
M	12" ACT	6	NONE DETECTED	2,800 S	ENTIRE WING	(13) REPRESENTED BY SAMPLE HMS-PKV-06 COLLECTED ON 4-1-88.	N/A
T	TRANSITE PANELS	99	ASSUMED	300 S	BELOW WINDOWS	(1) (4)	N
M	LINOLEUM	100	ASSUMED	80 S	CLASSROOM 1	(1) (4)	N
M	9" VFT GREEN/WHITE	101	ASSUMED	150 S	OFFICE, HALL, & STORAGE ROOM	(12) COULD NOT FIND THIS MATERIAL.	N
M	12" VFT	102	ASSUMED	1,500 S	CLASSROOMS 1 & 2	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 05/14/2002

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	9" VFT	13	1-5%	5,000 S	CLASSROOMS 14-17 & SER ROOM	(1) (4) (Same as 12/06/01)	N
T	PIPE WRAP CORNER	15	1-5%	12 EACH	RESTROOM ATTIC	(1) (4) (Same as 12/06/01)	N
M	DRYWALL	76	TRACE IN SKIM COAT	3,000 S	ALL ROOMS	(1) (4) (Same as 12/06/01)	N
M	2' X 4' FCP'S	12	NONE DETECTED	4,500 S	CLASSROOMS 14-17 & LIBRARY	(1) SAMPLE HMS-PKV-12 COLLECTED ON 3-31-88.	N/A
M	12" ACT	97	ASSUMED	250 S	SER ROOM	(1) (Same as 12/06/01)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 05/14/2002

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Frable Yes/No
M	12" VFT	16	NONE DETECTED	640 S	ROOMS 18-21	(13) SAMPLE HMS-PKV-16 WAS COLLECTED ON 4-1-88.	N/A
M	2' X 4' FCP'S	17	NONE DETECTED	3,800 S	ROOMS 18-21	(13) SAMPLE HMS-PKV-17 COLLECTED ON 4-1-88.	N/A
T	PIPE WRAP CORNER	18	5-10%	20 S	ROOM 18	(1) (4) ABOVE FCP'S. (Same as 12/06/01)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 05/14/2002

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building:

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	3	NONE DETECTED	1,200 S	KITCHEN	(1) REPRESENTED BY SAMPLES HMS-PKV-03A-F COLLECTED ON 4-1-88.	N/A
M	12" VFT RED	9	1-5%	540 S	KITCHEN (NORTH WEST CORNER)	(1) (4) (Same as 12/06/01)	N
M	DRYWALL	11	ASSUMED	60 S	GIRL'S & BOY'S RESTROOM	(1)	N
M	12" VFT	92	ASSUMED	1,800 S	MPR, KITCHEN, & CLOSET ON EACH END OF STAGE	(1) 7 - Asbestos Removed	N

School: Parkview Elementary School

Building: Portable

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" VFT	12	ASSUMED	120 S	ROOMS 11 & 11A	(1) (Same as 12/06/01)	N
M	2' X 4' FCP'S	14	ASSUMED	900 S	ROOMS 11 & 11A	(1) (Same as 12/06/01)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
 Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
 Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
 Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

SIX MONTH SURVEILLANCE HOMOGENEOUS ACBM RECORDS

Date of Inspection 05/14/2002

District: Chico Unified School District

Inspector: Robert Pete

School: Parkview Elementary School

Building: Portables 22-

Material Class	Material	Homo. Mat. #	% Asb.	F ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
					PORTABLES 22-25	PORTABLES 22-25 REQUIRE CERTIFICATION. PORTABLE 22 MANUFACTURERS DATE 1995. PORTABLES 23-25 MANUFACTURERS DATE 1997.	

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

Maintenance and Operations
2455 Carmichael Drive
Chico, CA 95928
Phone: (530) 891-3195
Fax: (530) 891-3190

Chico Unified School District

December 4, 2002

Forensic Analytical Specialties, Inc.
3777 Depot Road, Suite 409
Hayward, CA 94545

Re: Parkview Elementary School


To Whom It May Concern:

Please test the enclosed samples from the Parkview Elementary School Library for asbestos. We would like a 24-hour turnaround on the samples. Please fax the results to us as soon as soon as they are available. Our fax number is (530) 891-3190.

Site Sampled:	Parkview Elementary School
Location:	Library Building
Date Sampled:	December 3, 2002
Number of Samples:	Five (5)

Thank you for your prompt response to this request.

Sincerely,



Rob Peters
Maintenance/Operations Supervisor

RP:dlg
Enclosures



Bulk Asbestos Analysis

(EPA Method 600/R-93-116, Visual Area Estimation)

Chico Unified School Dist
Ron Jones

2455 Carmichael Drive
Chico, CA 95928

Client ID: 2921
Report Number: B045604
Date Received: 12/05/02
Date Analyzed: 12/06/02
Date Printed: 12/06/02
First Reported: 12/06/02

Job ID / Site: Parkview Elementary School, Library Building

FASI Job ID: 2921-56

Sample Number	Lab Number	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer
L113 1	10199620						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Composite Values of Fibrous Components: Asbestos:(ND)
Cellulose (55%) Fibrous Glass (10%)
Comment: Bulk complex sample. Collected on 12/03/2002


L113 2	10199621						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Total Composite Values of Fibrous Components: Asbestos:(ND)
Cellulose (55%) Fibrous Glass (10%)
Comment: Bulk complex sample. Collected on 12/03/2002

L113 3	10199622						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Total Composite Values of Fibrous Components: Asbestos:(ND)
Cellulose (45%)
Comment: Bulk complex sample. Collected on 12/03/2002

C: Mary
Kip
Bob M.
Rob
Felix
Bindis





Bulk Asbestos Analysis

(EPA Method 600/R-93-116, Visual Area Estimation)

Chico Unified School Dist
Ron Jones

2455 Carmichael Drive
Chico, CA 95928

Client ID: 2921
Report Number: B045604
Date Received: 12/05/02
Date Analyzed: 12/06/02
Date Printed: 12/06/02
First Reported: 12/06/02

Job ID / Site: Parkview Elementary School, Library Building

FASI Job ID: 2921-56

Sample Number	Lab Number	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer	Asbestos Type	Percent in Layer
L113 4	10199623						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Total Composite Values of Fibrous Components: Asbestos:(ND)

Cellulose (45%)

Comment: Bulk complex sample. Collected on 12/03/2002

L113 5	10199624						
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				
Layer: Black Tar			ND				
Layer: Black Felt			ND				

Total Composite Values of Fibrous Components: Asbestos:(ND)

Cellulose (Trace%) Fibrous Glass (40%)

Comment: Bulk complex sample. Collected on 12/03/2002

James Flores, Laboratory Supervisor, Hayward Laboratory

Note: Limit of Quantification ('LOQ') = 1%. 'Trace' denotes the presence of asbestos below the LOQ. 'ND' = 'None Detected'.

Analytical results and reports are generated by Forensic Analytical at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by Forensic Analytical to any third party without prior written request from client. This report applies only to the sample(s) tested. Supporting laboratory documentation is available upon request. This report must not be reproduced, in whole or in part, except in full, unless approved by Forensic Analytical. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any other agency of the U.S. Government. Forensic Analytical is not able to assess the degree of hazard resulting from materials analyzed. Forensic Analytical reserves the right to dispose of all samples after a period of thirty (30) days, according to all state and federal guidelines, unless otherwise specified. All samples were received in acceptable condition unless otherwise noted.



BULK SAMPLE REQUEST FORM

NAME & ADDRESS:

PHONE: (916) 891-
FAX: (916) 891-3190

DATE:

2921 -56 Chico Unified School District
2455 Carmichael Drive
Chico, CA 95928Circle the Method and
Turn Around Time

Results Needed:

24 hr/12hr/24hr/48hr/Ext

PLM: Standard / Point Count

Gravimetry Prep

CONTACT: ROB PETERS

TEM: QUAL. / QUANT. / WATER

P.O.#

JOB #

AA/Flame AA/Furnace ICP

SITE: PARKVIEW

METALS:

SAMPLE NUMBER

DATE
COLLECTED

SAMPLE LOCATION/DESCRIPTION

LIB 1

12/3/02

LIBRARY BUILDING

LIB 2

12/3/02

LIBRARY BUILDING

LIB 3

LIB 4

LIB 5

Sampled by: ROB PETERS

Date: 12/3/02 Time: 10:45 AM

Reinquished by:

Received By: Melissa Garcia

Date/Time:

Date/Time: 12/5/02 @ 10:45
Sealed Condition (circle one) YES / NO

Reinquished by:

Received By:

Date/Time:

Date/Time:
Sealed Condition (circle one) YES / NO

Maintenance and Operations
2455 Carmichael Drive
Chico, CA 95928
Phone: (530) 891-3195
Fax: (530) 891-3190

Chico Unified School District

December 4, 2002

Forensic Analytical Specialties, Inc.
3777 Depot Road, Suite 409
Hayward, CA 94545

Re: Parkview Elementary School

To Whom It May Concern:

Please test the enclosed samples from the Parkview Elementary School Library for asbestos. We would like a 24-hour turnaround on the samples. Please fax the results to us as soon as they are available. Our fax number is (530) 891-3190.

Site Sampled:	Parkview Elementary School
Location:	Library Building
Date Sampled:	December 3, 2002
Number of Samples:	Five (5)

Thank you for your prompt response to this request.

Sincerely,



Rob Peters
Maintenance/Operations Supervisor

RP:dlg
Enclosures