

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: A

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A & B COLLECTED ON 3-30-88. RETESTED AS PER CUSD - NO ASBESTOS.	N/A
M	1' X 1' FCP'S	94	NON ASBESTOS	300 S	PRINCIPAL'S OFFICE, ASSISTANT PRINCIPAL'S OFFICE, NURSE'S STATION, AND COUNSELING ROOM	(13) LETTERS ON FILE	N
M	DRYWALL JOINT COMPOUND	95	NON ASBESTOS	250 S	STAFF RESTROOMS	(13) LETTERS ON FILE	N
M	3' X 3' FCP'S	96	NON ASBESTOS	1,000 S	ATTENDANCE AREA CEILING	(13) LETTERS ON FILE	N
M	2' X 4' FCP'S	97	NON ASBESTOS	650 S	STAFF ROOM CEILING	(13) LETTERS ON FILE	N
M	12" VFT WHITE/BLUE	100	NON ASBESTOS	5,000 S	ATTENDANCE AREA, STAFF ROOM, A-1, AND HALLWAYS AROUND ATTENDANCE AREA	(13) LETTERS ON FILE	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: B

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A, B, & C, COLLECTED ON 3-30-88. RETESTED AS PER CUSD – NO ASBESTOS.	N/A
M	9" VFT TAN/BROWN	92	ASSUMED	8,500 S	CLASSROOMS B1-B10	(1) (4) TILE IN DOORWAY OF B-3 MISSING	N
M	1' X 3' FCP'S	93	NONE DETECTED	4,550 S	CLASSROOMS B2-B6, B9, & B10	(13) CUSD SAMPLE 03/22/2004	N
M	1' X 1' FCP'S	94	NONE DETECTED	1,950 S	CLASSROOMS B1, B7, & B8	(13) HMS COMMENTS IN 2004	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: C

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	10-15%	23 L	ATTIC AREA	(11)	N
S	PLASTER	8	NONE DETECTED	250 S	STUDENT RESTROOMS	(13) STUDENT RESTROOMS FKA ROOM 18. SAMPLE HMS-PVH-08C COLLECTED ON 3-30-88.	N/A
S	PLASTER	9	NONE DETECTED	10,000 S	COVERED WALK (OUTDOORS)	(13)	N/A
M	9" VFT TAN/BROWN	92	ASSUMED	6,300 S	CLASSROOMS C1-C7	(1) (4)	N
M	1' X 3' FCP'S	93	NONE DETECTED	6,300 S	CLASSROOMS C1-C7	(1) (4) CUSD SAMPLE 3/22/04	N
M	MOLDED BLACK TABLE TOPS	99	ASSUMED	MULTIPLE TABLES	CLASSROOM C3	(1) (4) ROOM 3 FKA ROOM 20/PAINTED WHITE	N
T	WHITE DUCT TAPE	151	ASSUMED	150 L	ATTIC	(11)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: D

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	1-10%	38 JOINTS	ATTIC AREA	(1)	N
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13)	N/A
M	12" VFT WHITE/BLUE	14	TRACE	925 S	CLASSROOM D4-TEACHER'S ROOM & D5	(1) (4) SAMPLE HMS-PVH-14 COLLECTED ON 3-30-88.	N
M	9" VFT BROWN/WHITE	91	ASSUMED	3,500 S	CLASSROOM D1-D5	(1) (4)	N
M	1' X 3' FCP'S	93	NONE DETECTED	3,500 S	CLASSROOM D1-D5	(13) CUSD SAMPLE 03/22/2004	N
T	DUCT TAPE WHITE	150	ASSUMED	150 L	ATTIC	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: E

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPEWRAP CORNER	5	1-10%	10 L	ATTIC AREA OF CLASSROOM E3	(1) (4)	N
S	PLASTER	9	1-5%	1,100 S	COVERED WALK (OUTSIDE)	(1) STRESS CRACKS	N
M	12" VFT WHITE/BLACK	90	ASSUMED	650 S	CLASSROOM E2	(1) (4)	N
M	GYPSUM BOARD & TEXTURE	101	ASSUMED	2,700 S	CLASSROOMS E1-E3	(1) (4)	N

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Buildings: F (Girl's & Boy's Locker Rooms)
G (East Gym)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	8	NONE DETECTED	3,200 S	GIRL'S LOCKER ROOM, BOY'S LOCKER ROOM, AND RESTROOMS	(13) SAMPLES HMS-PVH-08D, 08E, & 08G COLLECTED ON 03-30-88.	N/A
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(13)) DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
T	DEBRIS & PIPEWRAP CORNER	18	15-20%	DEBRIS 200 S 23 JOINTS	ATTIC (ACCESS IN STOREROOM)	(12) COULD NOT FIND	N
M	DRYWALL	87	ASSUMED	300 S	SNACK BAR	(1) (4)	N
M	12" VFT WHITE/BROWN	88	ASSUMED	600 S	BOY'S AND GIRL'S LOCKER ROOM OFFICES	(1) (4)	N
M	12" ACT	89	ASSUMED	3,500 S	EAST GYM	(1) (4)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: H (Covered Walk)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	355 S	COVERED WALK (OUTDOORS)	(13)	N

Building: I

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	1,026 S	COVERED WALK (OUTSIDE)	(4) FINE CRACKS.	N
M	2' X 4' FCP'S	12	NONE DETECTED	812 S	DRAFTING ROOM	(13) SAMPLE HMS-PVH-12 COLLECTED ON 3-30-88.	N/A
M	12" VFT OFF-WHITE	15	1-5%	812 S	DRAFTING ROOM	(12) CANNOT LOCATE	N
M	TRANSITE WALLBOARD	98	ASSUMED	350 S	CLASSROOM 1 - METAL SHOP	(12) CANNOT LOCATE	N

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: J1-J7

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	77	NON ASBESTOS	3,500 S	CLASSROOMS J1-J7	(1) (12) CLASSROOMS J1-J7 WERE MANUFACTURED IN 1997. THE DISTRICT MUST CERTIFY. Letters on file } (1) (12) CLASSROOMS J1-J7 WERE MANUFACTURED IN 1997. THE DISTRICT MUST CERTIFY. (1) (12) CLASSROOMS J1-J7 WERE MANUFACTURED IN 1997. THE DISTRICT MUST CERTIFY.	N
M	2 X 4 FCP'S	78	NON ASBESTOS	6,300 S	CLASSROOMS J1-J7		N
M	12" VFT	79	NON ASBESTOS	6,300 S	CLASSROOMS J1-J7		N

Building: M

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL	75	NON ASBESTOS	1,000 S	ELECTRICAL ROOM AND BOOKS	(1) (12) THE DISTRICT MUST CERTIFY. } (1) (12) THE DISTRICT MUST CERTIFY. } (1) (12) THE DISTRICT MUST CERTIFY. }	N
M	2' X 4' FCP'S	76	NON ASBESTOS	10,000 S	CLASSROOMS M1-M11 AND TEACHERS ROOM		N
M	12" VFT WHITE/GRAY	80	NON ASBESTOS	600 S	CLASSROOMS M1-M11, ELECTRICAL ROOM, BOOKS, AND TEACHER ROOM		N

Letters on file

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: O

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' FCP'S	81	NON ASBESTOS	3,500 S	CLASSROOMS O1A, O1B, AND O2-O6	(1) (12) THE DISTRICT MUST CERTIFY	N

Letters on file →

Building: P

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' FCP'S	81	NON ASBESTOS	3,600	CLASSROOMS P1-P4	(1) (12) THE DISTRICT MUST CERTIFY.	N

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: S

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	82	NON ASBESTOS	500 S	CUSTODIAN OFFICE	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	12" VFT	83	NON ASBESTOS	500 S	CUSTODIAN OFFICE	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	DRYWALL	84	NON ASBESTOS	1,200 S	STAFF RESTROOMS AND GIRL'S & BOY'S RESTROOM	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	2' X 4' FCP'S	85	NON ASBESTOS	8,000 S	CLASSROOMS S1-S8	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	12" VFT WHITE/GRAY	86	NON ASBESTOS	8,000 S	CLASSROOMS S1-S8	(1) (12) THE DISTRICT MUST CERTIFY.	N
					Letter On File for all	NOTE: THIS BUILDING WAS NOT IDENTIFIED IN THE ORIGINAL INSPECTION BY HMS, INC. CERTIFICATION LETTERS MUST BE OBTAINED OR SAMPLING OF MATERIALS MUST OCCUR TO DETERMINE ASBESTOS CONTENT.	

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: Library

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
					LETTERS ON FILE →	(12) THE LIBRARY WAS CONSTRUCTED IN 1994. THE DISTRICT MUST CERTIFY.	N

Building: Student Store - Vending Machines

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	72	NON ASBESTOS	320 S	STUDENT STORE	(1) (12) THE DISTRICT MUST CERTIFY.	N
S	PLASTER	73	NON ASBESTOS	225 S	VENDING AREA	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	LINOLEUM YELLOW/BROWN	74	NON ASBESTOS	550 S	VENDING AREA AND STUDENT STORE	(1) (12) THE DISTRICT MUST CERTIFY. (2) DOORWAY PEELING	N
						NOTE: THIS BUILDING WAS NOT IDENTIFIED IN THE ORIGINAL INSPECTION BY HMS, INC. CERTIFICATION LETTERS MUST BE OBTAINED OR SAMPLING OF MATERIALS MUST OCCUR TO DETERMINE ASBESTOS CONTENT.	

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: Valhalla

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" ACT	72	ASSUMED	1,200 S	NORTH & SOUTH ENDS OF VALHALLA CEILING	(1) (4) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	9" VFT WHITE/BROWN	73	ASSUMED	5,000 S	VALHALLA AREA AND MUSIC ROOM	(1) (4) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
S	PLASTER	74	ASSUMED	5,800 S	GIRL'S & BOY'S RESTROOMS, VALHALLA CEILING, AND KITCHEN WALLS	(1) (4) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
						NOTE: THIS BUILDING WAS NOT IDENTIFIED IN THE ORIGINAL INSPECTION BY HMS, INC. CERTIFICATION LETTERS MUST BE OBTAINED OR SAMPLING OF MATERIALS MUST OCCUR TO DETERMINE ASBESTOS CONTENT.	

↑
BUILDING WAS THERE

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 12/29/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: A

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A & B COLLECTED ON 3-30-88. RETESTED AS PER CUSD - NO ASBESTOS.	N/A
M	1' X 1' FCP'S	94	NON ASBESTOS	300 S	PRINCIPAL'S OFFICE, ASSISTANT PRINCIPAL'S OFFICE, NURSE'S STATION, AND COUNSELING ROOM	(13) LETTERS ON FILE	N
M	DRYWALL JOINT COMPOUND	95	NON ASBESTOS	250 S	STAFF RESTROOMS	(13) LETTERS ON FILE	N
M	3' X 3' FCP'S	96	NON ASBESTOS	1,000 S	ATTENDANCE AREA CEILING	(13) LETTERS ON FILE	N
M	2' X 4' FCP'S	97	NON ASBESTOS	650 S	STAFF ROOM CEILING	(13) LETTERS ON FILE	N
M	12" VFT WHITE/BLUE	100	NON ASBESTOS	5,000 S	ATTENDANCE AREA, STAFF ROOM, A-1, AND HALLWAYS AROUND ATTENDANCE AREA	(13) LETTERS ON FILE	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 12/29/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: B

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13) SAMPLES HMS-PVH-09A, B, & C, COLLECTED ON 3-30-88. RETESTED AS PER CUSD – NO ASBESTOS.	N/A
M	9" VFT TAN/BROWN	92	ASSUMED	8,500 S	CLASSROOMS B1-B10	(1) (4) TILE IN DOORWAY OF B-3 MISSING	N
M	1' X 3' FCP'S	93	NONE DETECTED	4,550 S	CLASSROOMS B2-B6, B9, & B10	(13) CUSD SAMPLE 03/22/2004	N
M	1' X 1' FCP'S	94	NONE DETECTED	1,950 S	CLASSROOMS B1, B7, & B8	(13) HMS COMMENTS IN 2004	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 12/29/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: C

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	10-15%	23 L	ATTIC AREA	(11)	N
S	PLASTER	8	NONE DETECTED	250 S	STUDENT RESTROOMS	(13) STUDENT RESTROOMS FKA ROOM 18. SAMPLE HMS-PVH-08C COLLECTED ON 3-30-88.	N/A
S	PLASTER	9	NONE DETECTED	10,000 S	COVERED WALK (OUTDOORS)	(13)	N/A
M	9" VFT TAN/BROWN	92	ASSUMED	6,300 S	CLASSROOMS C1-C7	(1) (4)	N
M	1' X 3' FCP'S	93	NONE DETECTED	6,300 S	CLASSROOMS C1-C7	(1) (4) CUSD SAMPLE 3/22/04	N
M	MOLDED BLACK TABLE TOPS	99	ASSUMED	MULTIPLE TABLES	CLASSROOM C3	(1) (4) ROOM 3 FKA ROOM 20/PAINTED WHITE	N
T	WHITE DUCT TAPE	151	ASSUMED	150 L	ATTIC	(11)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 12/29/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: D

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPE WRAP CORNER	5	1-10%	38 JOINTS	ATTIC AREA	(1)	N
S	PLASTER	9	NONE DETECTED	1,900 S	COVERED WALK (OUTDOORS)	(13)	N/A
M	12" VFT WHITE/BLUE	14	TRACE	925 S	CLASSROOM D4-TEACHER'S ROOM & D5	(1) (4) SAMPLE HMS-PVH-14 COLLECTED ON 3-30-88.	N
M	9" VFT BROWN/WHITE	91	ASSUMED	3,500 S	CLASSROOM D1-D5	(1) (4)	N
M	1' X 3' FCP'S	93	NONE DETECTED	3,500 S	CLASSROOM D1-D5	(13) CUSD SAMPLE 03/22/2004	N
T	DUCT TAPE WHITE	150	ASSUMED	150 L	ATTIC	(1)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: E

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
T	PIPEWRAP CORNER	5	1-10%	10 L	ATTIC AREA OF CLASSROOM E3	(1) (4)	N
S	PLASTER	9	1-5%	1,100 S	COVERED WALK (OUTSIDE)	(1) STRESS CRACKS	N
M	12" VFT WHITE/BLACK	90	ASSUMED	650 S	CLASSROOM E2	(1) (4)	N
M	GYPSUM BOARD & TEXTURE	101	ASSUMED	2,700 S	CLASSROOMS E1-E3	(1) (4)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Buildings: F (Girl's & Boy's Locker Rooms)
G (East Gym)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	8	NONE DETECTED	3,200 S	GIRL'S LOCKER ROOM, BOY'S LOCKER ROOM, AND RESTROOMS	(13) SAMPLES HMS-PVH-08D, 08E, & 08G COLLECTED ON 03-30-88.	N/A
S	PLASTER	9	1-5%	2,500 S	COVERED WALK (OUTDOORS)	(13)) DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
T	DEBRIS & PIPEWRAP CORNER	18	15-20%	DEBRIS 200 S 23 JOINTS	ATTIC (ACCESS IN STOREROOM)	(12) COULD NOT FIND	N
M	DRYWALL	87	ASSUMED	300 S	SNACK BAR	(1) (4)	N
M	12" VFT WHITE/BROWN	88	ASSUMED	600 S	BOY'S AND GIRL'S LOCKER ROOM OFFICES	(1) (4)	N
M	12" ACT	89	ASSUMED	3,500 S	EAST GYM	(1) (4)	N

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: H (Covered Walk)

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	355 S	COVERED WALK (OUTDOORS)	(13)	N

Building: I

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	9	1-5%	1,026 S	COVERED WALK (OUTSIDE)	(4) FINE CRACKS.	N
M	2' X 4' FCP'S	12	NONE DETECTED	812 S	DRAFTING ROOM	(13) SAMPLE HMS-PVH-12 COLLECTED ON 3-30-88.	N/A
M	12" VFT OFF-WHITE	15	1-5%	812 S	DRAFTING ROOM	(12) CANNOT LOCATE	N
M	TRANSITE WALLBOARD	98	ASSUMED	350 S	CLASSROOM 1 - METAL SHOP	(12) CANNOT LOCATE	N

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: J1-J7

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	77	NON ASBESTOS	3,500 S	CLASSROOMS J1-J7	(1) (12) CLASSROOMS J1-J7 WERE MANUFACTURED IN 1997. THE DISTRICT MUST CERTIFY. Letters on file (1) (12) CLASSROOMS J1-J7 WERE MANUFACTURED IN 1997. THE DISTRICT MUST CERTIFY. (1) (12) CLASSROOMS J1-J7 WERE MANUFACTURED IN 1997. THE DISTRICT MUST CERTIFY.	N
M	2 X 4 FCP'S	78	NON ASBESTOS	6,300 S	CLASSROOMS J1-J7		N
M	12" VFT	79	NON ASBESTOS	6,300 S	CLASSROOMS J1-J7		N

Building: M

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL	75	NON ASBESTOS	1,000 S	ELECTRICAL ROOM AND BOOKS	(1) (12) THE DISTRICT MUST CERTIFY. (1) (12) THE DISTRICT MUST CERTIFY. (1) (12) THE DISTRICT MUST CERTIFY.	N
M	2' X 4' FCP'S	76	NON ASBESTOS	10,000 S	CLASSROOMS M1-M11 AND TEACHERS ROOM		N
M	12" VFT WHITE/GRAY	80	NON ASBESTOS	600 S	CLASSROOMS M1-M11, ELECTRICAL ROOM, BOOKS, AND TEACHER ROOM		N

Letters on file

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: O

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' FCP'S	81	NON ASBESTOS	3,500 S	CLASSROOMS O1A, O1B, AND O2-O6	(1) (12) THE DISTRICT MUST CERTIFY	N

Letters on file →

Building: P

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	2' X 4' FCP'S	81	NON ASBESTOS	3,600	CLASSROOMS P1-P4	(1) (12) THE DISTRICT MUST CERTIFY.	N

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: S

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
S	PLASTER	82	NON ASBESTOS	500 S	CUSTODIAN OFFICE	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	12" VFT	83	NON ASBESTOS	500 S	CUSTODIAN OFFICE	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	DRYWALL	84	NON ASBESTOS	1,200 S	STAFF RESTROOMS AND GIRL'S & BOY'S RESTROOM	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	2' X 4' FCP'S	85	NON ASBESTOS	8,000 S	CLASSROOMS S1-S8	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	12" VFT WHITE/GRAY	86	NON ASBESTOS	8,000 S	CLASSROOMS S1-S8	(1) (12) THE DISTRICT MUST CERTIFY.	N
					Letter On File for all	NOTE: THIS BUILDING WAS NOT IDENTIFIED IN THE ORIGINAL INSPECTION BY HMS, INC. CERTIFICATION LETTERS MUST BE OBTAINED OR SAMPLING OF MATERIALS MUST OCCUR TO DETERMINE ASBESTOS CONTENT.	

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: Library

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
					LETTERS ON FILE →	(12) THE LIBRARY WAS CONSTRUCTED IN 1994. THE DISTRICT MUST CERTIFY.	N

Building: Student Store - Vending Machines

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	DRYWALL & JOINT COMPOUND	72	NON ASBESTOS	320 S	STUDENT STORE	(1) (12) THE DISTRICT MUST CERTIFY.	N
S	PLASTER	73	NON ASBESTOS	225 S	VENDING AREA	(1) (12) THE DISTRICT MUST CERTIFY.	N
M	LINOLEUM YELLOW/BROWN	74	NON ASBESTOS	550 S	VENDING AREA AND STUDENT STORE	(1) (12) THE DISTRICT MUST CERTIFY. (2) DOORWAY PEELING	N
						NOTE: THIS BUILDING WAS NOT IDENTIFIED IN THE ORIGINAL INSPECTION BY HMS, INC. CERTIFICATION LETTERS MUST BE OBTAINED OR SAMPLING OF MATERIALS MUST OCCUR TO DETERMINE ASBESTOS CONTENT.	

CONDITION CODE

- General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS

**SIX MONTH SURVEILLANCE
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: 07/05/2006

District: Chico Unified School District

Inspector: Leroy Christophersen

School: Pleasant Valley High School

Building: Valhalla

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² /L.F.	Location	Condition: Code & Comments	Friable Yes/No
M	12" ACT	72	ASSUMED	1,200 S	NORTH & SOUTH ENDS OF VALHALLA CEILING	(1) (4) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
M	9" VFT WHITE/BROWN	73	ASSUMED	5,000 S	VALHALLA AREA AND MUSIC ROOM	(1) (4) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
S	PLASTER	74	ASSUMED	5,800 S	GIRL'S & BOY'S RESTROOMS, VALHALLA CEILING, AND KITCHEN WALLS	(1) (4) THE DISTRICT MUST CERTIFY AS NON ASBESTOS CONTAINING BUILDING MATERIAL.	N
						NOTE: THIS BUILDING WAS NOT IDENTIFIED IN THE ORIGINAL INSPECTION BY HMS, INC. CERTIFICATION LETTERS MUST BE OBTAINED OR SAMPLING OF MATERIALS MUST OCCUR TO DETERMINE ASBESTOS CONTENT.	

↑
BUILDING WAS THERE

CONDITION CODE

- General Condition:** (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS