

**ENTEK CONSULTING GROUP, INC.
ASSESSMENT OF TSI and/or FRIABLE MATERIAL**

District: Chico Unified School District

Date: June 28, 2010

School: Sierra View Elementary School

Inspector: Jack DeLay

Building & Location(s): Unit G - Mechanical Room

ECG- % Asbestos-15-20%

Homogeneous Mat. #8

Material description: Pipe Wrap

Total amount of material this location: 13 L

Amount of friable material this location: 13 L

Damage	Local	X	Distributed		Damaged	2%
Type of Damage	Air Erosion		Water		Flaking	
	Deterioration		Physical		Delamination	X

Probable cause(s) of damage: Water Damage

POTENTIAL FOR DISTURBANCE				RESPONSE ACTIONS		PREVENTIVE MEASURES	
	H	M	L	Isolate/Restrict	X	Fix leaks	
Accessibility	X			Repair/Cleanup		Prevent water contact	
Vibration			X	Enclose		Do not drill, cut, sand, or grind	X
Air Erosion			X	Remove	X	Do not affix signs	
Water			X	Encapsulate	X	Avoid contact	X
Occupancy			X	O & M	X		

Assessment of Material Condition

Significantly Damaged
(Poor)

Damaged
(Fair)

Not damaged
(Good)

Potential Damage: High

High Mod Low

High Mod Low

Hazard Ranking:

1 2 3 4 5 6 7

		X						
--	--	---	--	--	--	--	--	--

Comments & Observations: